Louisville and Jefferson County Wet Weather Consent Decree Quarterly Report #29



Reporting Period: October 1, 2012 through December 31, 2012

Submitted To:

Kentucky Department of Environmental Protection

United States Environmental Protection Agency

United States Department of Justice

Submitted By:

Louisville and Jefferson County Metropolitan Sewer District 700 W. Liberty Street Louisville, Kentucky 40203-1911

Submittal Date:

January 30, 2013



700 West Liberty Street Louisville Kentucky 40203-1911 502-540-6000 ww.msdlouky.org

January 30, 2013

Chief, Water Programs Enforcement Branch Water Management Program US EPA Region 4 Atlanta Federal Center 61 Forsyth Street SW Atlanta, GA 30303

Jeff Cummins, Acting Director Division of Enforcement Department of Environmental Protection 300 Fair Oaks Lane Frankfort, KY 40601 Chief, Environmental Enforcement Section Environmental and Natural Resources Division U.S. Department of Justice Post Office Box 7611 Washington DC 20044-7611

Subject: Quarterly Report 29 Civil Action No. 3:08-cv-00608-CRS

Attention Chief:

Please find attached our Quarterly Report, prepared in accordance with Paragraph 29 of our Amended Consent Decree. This report is for the period October 1, 2012 – December 31, 2012. This report provides an overview of significant program elements, issues, and accomplishments pertaining to Consent Decree compliance activities. Included are sections on Project WIN activities related to: NMC, SORP, Discharge Abatement Plans, Public Outreach, Education, Notification and Participation, CMOM and Performance Overview.

I certify under penalty of law that this document and all attachments were prepared under our direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering such information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. 1 am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

If you have questions or need additional information, please contact me at (502) 649-3850.

Sincerely, W. & Rihm

Brian Bingham. U Regulatory Services Director

cc: Greg Heitzman, PE

Paula Purifoy



Beneficial Use of Louisville's Biosolids www.louisvillegreen.com



TABLE OF CONTENTS

INTRO	DUCTION	4
SECTIO	ON 1: Program Activities for Nine Minimum Controls	5
1.1	Nine Minimum Controls Program Background	5
1.2	NMC 2: Maximization of Storage in the Collection System	5
1.3	NMC 4: Maximization of Flow at the Morris Forman Water Quality Treatment	t
	Center (WQTC)	5
SECTIO	ON 2: Program Activities for Sewer Overflow Response Protocol	15
2.1	SORP Program Background	15
2.2	Overflow Management and Field Documentation	15
2.3	Staff Training and Communication	16
SECTIO	ON 3: Program Activities for Discharge Abatement Plans	17
3.1	Integrated Overflow Abatement Plan (IOAP)	17
3.2	Sanitary Sewer Discharge Plan (SSDP)	17
3.2	2.1 Updated Sanitary Sewer Overflow Plan Implementation	17
3.2	2.2 Interim Sanitary Sewer Discharge Plan	17
3.2	2.3 Final Sanitary Sewer Discharge Plan	17
3.3	CSO Long Term Control Plan	18
3.3	3.1 Interim CSO Long Term Control Plan	18
3.3	3.2 Final CSO Long Term Control Plan	18
3.3	3.3 Green Program Update	18
3.4	Activity Progress Chart	19
SECTIO	ON 4: Program Activities for Public Outreach, Education, Notification	and
Particip	pation	25
4.1	Public Notification Program	25
4.2	Public Education Programs	25
4.3	Public Outreach Programs	25
4.3	3.1 IOAP Project and Program Meetings	25
SECTIO	ON 5: Capacity Management Operations and Maintenance Report	27
5.1	Management Programs	27
5.2	Operations Programs	27
53	Comprehensive Performance Evaluations and Composite Correction Plans	

ensive Performance Evaluations and Composite Correction Plans 5.3

January 30, 2013





(CF	E/CCP)	27
5.3.1	Hite Creek Water Quality Treatment Center	28
5.3.2	Floyds Fork Water Quality Treatment Center	28
5.3.3	Derek R. Guthrie Water Quality Treatment Center	28
5.3.4	Cedar Creek Water Quality Treatment Center	28
5.3.5	Prospect Area Water Quality Treatment Center Updates	28
5.3.5.1	Timberlake Water Quality Treatment Center	29
5.3.5.2	Hunting Creek North Water Quality Treatment Center	29
5.3.5.3	Hunting Creek South Water Quality Treatment Center	29
5.3.5.4	Ken Carla Water Quality Treatment Center	29
5.3.5.5	Shadow Wood Water Quality Treatment Center	30
5.3.6	Jeffersontown Water Quality Treatment Center	30
5.3.7	Starview Water Quality Treatment Center	30
5.3.8	Berrytown Water Quality Treatment Center	30
5.3.9	Chenoweth Hills Water Quality Treatment Center	30
5.3.10	Other Water Quality Treatment Centers	31
5.4 CM	OM Activity Schedule	31
5.4 CM	OM Activity Schedule : Project WIN Performance Overview	31 36
5.4 CM SECTION 6 6.1 Ra	OM Activity Schedule : Project WIN Performance Overview infall	31 36 36
5.4 CM SECTION 6 6.1 Ra 6.2 Co	OM Activity Schedule : Project WIN Performance Overview infall illection System Unauthorized Discharges	31 36 36 36
5.4 CM SECTION 6 6.1 Ra 6.2 Co 6.2.1	OM Activity Schedule : Project WIN Performance Overview infall Ilection System Unauthorized Discharges Collection System Overflows to Waters of the United States (WUS)	31 36 36 36 36
5.4 CM SECTION 6 6.1 Ra 6.2 Co 6.2.1 6.2.2	OM Activity Schedule : Project WIN Performance Overview infall ollection System Unauthorized Discharges Collection System Overflows to Waters of the United States (WUS) Overflows to Ground (EXT)	31 36 36 36 36 37
5.4 CM SECTION 6 6.1 Ra 6.2 Co 6.2.1 6.2.2 6.2.3	OM Activity Schedule : Project WIN Performance Overview infall ollection System Unauthorized Discharges Collection System Overflows to Waters of the United States (WUS) Overflows to Ground (EXT) Overflows to Interior (INT)	31 36 36 36 37 37
5.4 CM SECTION 6 6.1 Ra 6.2 Ca 6.2.1 6.2.2 6.2.3 6.2.4	OM Activity Schedule : Project WIN Performance Overview infall ollection System Unauthorized Discharges Collection System Overflows to Waters of the United States (WUS) Overflows to Ground (EXT) Overflows to Interior (INT) Dry Weather CSOs	31 36 36 36 36 37 37 37
5.4 CM SECTION 6 6.1 Ra 6.2 Ca 6.2.1 6.2.2 6.2.3 6.2.4 6.2.4 6.3 CS	OM Activity Schedule : Project WIN Performance Overview infall ollection System Unauthorized Discharges Collection System Overflows to Waters of the United States (WUS) Overflows to Ground (EXT) Overflows to Interior (INT) Dry Weather CSOs SO Reductions	31 36 36 36 36 37 37 37 38
5.4 CM SECTION 6 6.1 Ra 6.2 Co 6.2.1 6.2.2 6.2.3 6.2.4 6.2.4 6.2.4 6.2.4 6.2.4 6.2.4	OM Activity Schedule : Project WIN Performance Overview infall ollection System Unauthorized Discharges Collection System Overflows to Waters of the United States (WUS) Overflows to Ground (EXT) Overflows to Interior (INT) Dry Weather CSOS SO Reductions	31 36 36 36 37 37 37 38 38
5.4 CM SECTION 6 6.1 Ra 6.2 Ca 6.2.1 6.2.2 6.2.3 6.2.4 6.2.4 6.3 Ca 6.4 S 6.5 Gra	OM Activity Schedule : Project WIN Performance Overview infall ollection System Unauthorized Discharges Collection System Overflows to Waters of the United States (WUS) Overflows to Ground (EXT) Overflows to Interior (INT) Dry Weather CSOs SO Reductions SO Reductions	31 36 36 36 37 37 37 38 38 38
5.4 CM SECTION 6 6.1 Ra 6.2 Ca 6.2.1 6.2.2 6.2.3 6.2.4 6.2.4 6.3 Ca 6.4 S 6.4 S 6.5 Gra 6.6 Wa	OM Activity Schedule : Project WIN Performance Overview	31 36 36 36 36 37 37 37 37 38 38 38 39
5.4 CM SECTION 6 6.1 Ra 6.2 Co 6.2.1 6.2.2 6.2.3 6.2.3 6.2.4 6.3 Cs 6.4 S 6.5 Gra 6.6 Wa 6.6.1	OM Activity Schedule : Project WIN Performance Overview	31 36 36 36 36 37 37 37 37 38 38 38 39 39
5.4 CM SECTION 6 6.1 Ra 6.2 Co 6.2.1 6.2.2 6.2.3 6.2.3 6.2.4 6.2.4 6.2.4 6.2.4 6.2.4 6.2.4 6.2.4 6.2.4 6.5 Gra 6.6 Wa 6.6.1 6.6.1 6.6.2	OM Activity Schedule Project WIN Performance Overview	31 36 36 36 37 37 37 37 38 38 38 38 39 39 40
5.4 CM SECTION 6 6.1 Ra 6.2 Co 6.2.1 6.2.2 6.2.3 6.2.4 6.2.4 6.2.4 6.2.4 6.2.4 6.2.3 6.2.4 6.2.3 6.2.4 6.5 Gra 6.6 Wa 6.6.1 6.6.2 6.6.3	OM Activity Schedule Project WIN Performance Overview	31 36 36 36 37 37 37 37 38 38 38 39 39 40 42





ATTACHMENTS

APPENDIX A-1 DISCHARGE WORK ORDERS-DRY WEATHER CSOS APPENDIX A-2 DISCHARGE WORK ORDERS-BYPASS APPENDIX A-3 DISCHARGE WORK ORDERS-BLENDING APPENDIX B-CSO FLOW MONITORING DATA APPENDIX C-ACRONYMS





INTRODUCTION

The Louisville and Jefferson County Metropolitan Sewer District (MSD) has entered into an Amended Consent Decree with the Kentucky Department of Environmental Protection (KDEP) and the United States Environmental Protection Agency (EPA). The Amended Consent Decree was signed by United States District Judge Simpson on April 10, 2009, and filed in United States District Court, Western Division of Kentucky, Louisville Division, on April 15, 2009.

This is the twenty-ninth Quarterly Report submitted in accordance with Paragraph 29 of the Amended Consent Decree. This report covers the time period from October 1, 2012, through December 31, 2012. **The structure for this report is outlined as follows:**

Section 1: Program Activities for Nine Minimum Controls (NMC) - This section describes the data collected for NMC 2 – Maximization of Storage in the Collection System, and NMC 4 – Maximization of Flow at the Morris Forman Water Quality Treatment Center (WQTC) that were active during the reporting period (October 1, 2012, through December 31, 2012).

Section 2: Program Activities for Sewer Overflow Response Protocol (SORP) - This section describes the training attendance records, overflow data, and overflow reconnaissance inspection routes related to SORP that were active during the reporting period (October 1, 2012, through December 31, 2012).

Section 3: Program Activities for Discharge Abatement Plans (DAP) - This section describes the schedule and status for projects related to the DAP by means of an updated Gantt chart for active DAP projects during the reporting period, and the anticipated projects and activities that are scheduled for continued compliance with the Amended Consent Decree.

Section 4: Program Activities for Public Outreach, Education, Notification and **Participation** - This section describes the activities related to public outreach that were active during the reporting period (October 1, 2012, through December 31, 2012).

Section 5: Capacity Management, Operations and Maintenance Report - The CMOM program activities and programmatic activities for WQTCs generating capital projects will be reported in a Gantt chart for the reporting period (October 1, 2012, through December 31, 2012), and include the schedule for activities planned for the next two reporting periods (January 1, 2013, through June 30, 2013), are included in this section for continued compliance with the Amended Consent Decree.

Section 6: Performance Overview - This section provides an accounting of unauthorized discharge occurrences from the separate sanitary sewer and combined sewer system and the estimated volumes of each. A discussion of the probable reductions in both unauthorized discharge points and the discharges from MSD's Combined Sewer Overflow (CSO) locations, identified in the Morris Forman Water Quality Treatment Center (WQTC) Kentucky Pollutant Discharge Elimination System (KPDES) permit, that are expected to result from MSD's projects and activities during the reporting period are also contained in this section. Performance information on Jeffersontown WQTC blending events, bypasses at WQTCs, DMR information, and phosphorus monitoring at WQTCs is included in this section.





SECTION 1: Program Activities for Nine Minimum Controls

1.1 Nine Minimum Controls Program Background

Per Paragraph 24.a. of the Amended Consent Decree, the Nine Minimum Controls (NMC) Compliance Report was initially submitted to EPA and KDEP on February 10, 2006. MSD received an approval letter, dated February 22, 2007, for the NMC Compliance Report. The approved NMC Compliance document can be viewed on the MSD Project WIN website <u>http://www.msdprojectwin.org</u>. Highlights of the NMC program implementation over this reporting period are outlined below.

1.2 NMC 2: Maximization of Storage in the Collection System

Continued operation of Phase 1 and Phase 2 of the Real Time Control system. During this reporting period, approximately 221.5 MG were stored in the system during rain events and routed to the Morris Forman WQTC once the system was able to handle the flow. See the figure at the end of this section for a detailed report.

1.3 NMC 4: Maximization of Flow at the Morris Forman Water Quality Treatment Center (WQTC)

The following charts illustrate performance in maximizing flow to the Morris Forman WQTC. The top of the chart shows rainfall inches per day. The middle part of the chart shows Morris Forman WQTC effluent flow, secondary treatment flow, and secondary bypass flow. The bottom of the chart shows days with a CSO activation at the five CSOs in the vicinity of the Morris Forman WQTC (CSOs 015, 016, 191, 210, and 211). Note that the flow meter downstream from CSO 211 is known to be affected by backwater effects of the Ohio River and the ultrasonic signal is sometimes blocked by mist and condensation when air and sewage temperatures are significantly different, so CSO activations at CSO 211 are keyed to water levels upstream and downstream of the inflatable dam in the Main Diversion Structure. The other CSO activations are tied to flow measurement downstream of the respective CSOs. There are occasions in which a communications failure with telemetry has led to short-term gaps in the data.

Sporadic, short-term problems with bar screens and grit chambers in the East Headworks occurred, but the resulting in reductions in the capacity of the East Headworks did not impact CSOs during the reporting period. In the West Headworks a brief problem in the grit channels also impacted overall capacity for two days, but did not impact CSOs over the reporting period. Primary sedimentation basin No. 2 was out of service from November 27 through the end of the year to repair the sludge screw auger and a leaking sludge pump discharge line. This reduction in primary sedimentation capacity was the reason peak flows in December were limited to approximately 260 MGD. In addition, Battery C of the activated sludge system was down for most of December to repair the air distribution piping in the mixed liquor channel and repair the isolation and check valves on both of the RAS pumps. The loss of 20% of the secondary treatment capacity limited flow through secondary to approximately 120 MGD during this time period.





The on-going evaluation of headworks performance and reliability continued for the West Headworks bar screens, West Headworks grit channels, and the East Headworks bar screens. A preliminary engineering report recommending upgrades to improve headworks performance and reliability is expected during the next reporting period.











































There were no KPDES permit violations at Morris Forman WQTC during October, November, or December, 2012.

During this reporting period, the following activities were continued and/or completed:

- <u>Main Diversion Structure Flow Measurement</u> Continued to monitor measurement accuracy of the flow calculation under Sluice Gate 1. A revised "parking" elevation for Sluice Gate 1 was identified to improve flow measurement at low flows without compromising the ability to maximize capture of initial flow peaks. This revised elevation was not implemented at this time, pending completion of repairs to the secondary by-pass flume. It is anticipated that Sluice Gate 1 will be incorporated into an automatic flow control system linked to the Southwestern Pump Station as part of the Paddy's Run Wet Weather Treatment Facility project currently scheduled for completion in 2014.
- <u>Wet Weather Operational Plan</u> Wet weather SOP training and revisions to the Morris Forman WQTC Capacity Calculator will be implemented after completion of the secondary clarifier flow meter replacement project.
- <u>RTC System-Wide Optimization Project</u> Limited progress was made towards development of control algorithms for integrating the Northern Ditch Diversion into the RTC system, and changing control algorithms for the Southeast Diversion Structure. It is expected that full integration in an automated mode will be delayed until operations staff have completed a period of manual operation to validate the control assumptions. Active control of both these systems is required now that the new Southeast Diversion and The Highgate Springs Pump Station has been taken off line and the Southeast Interceptor Relief project is completed, both in accordance with the Interim Sanitary Sewer Discharge Plan.







Louisville/Jefferson County Metropolitan Sewer District

WET WEATHER STORAGE IN THE MORRIS FORMAN SEWER SYSTEM VIA THE RTC SYSTEM

Period					
From :	10/01/2012				
To:	12/31/2012				

	Wet	Weather Event		F	Rainfall			Wet Weather Storage Volume (MG)					High		
Event Number	Start Date	End Date	Duration	Average* TRFD (in)	M TRFD (in)	ax** Rain Gauge	SWPS SG Chamber	SWOR2	Brady Lake and Executive Inn Storage	Southern Outfall***	Ohio River Int. ***	Sneads Branch	Total	River Levels	
2012-072	10/1/12 12:50	10/2/12 15:05	26:15	0.95	1.12	TR12	13.5	0.0	3.3	4.5	3.9	0.7	25.9	no	SWOR2 manually controlled with t
2012-074	10/18/12 0:00	10/18/12 14:05	14:05	0.32	0.40	TR04	4.1	0.0	0.5	2.4	2.4	0.1	9.4	no	SWOR2 manually controlled with b intensity rainfall occurring in wester
2012-076	10/26/12 10:05	10/27/12 7:00	20:55	0.78	0.93	TR13	10.8	0.0	0.4	4.3	3.9	0.1	19.5	no	SWOR2 manually controlled with b
2012-080	11/12/12 2:30	11/14/12 9:45	55:15	0.52	0.73	TR15	1.9	0.0	1.3	2.0	4.4	0.1	9.7	no	SWOR2 manually controlled with b intensity rainfall occurring in easter dysfunctional during rainfall event.
2012-083	12/2/12 10:45	12/2/12 20:30	9:45	0.14	0.29	TR05	2.9	0.0	0.1	1.2	2.6	0.0	6.7	no	SWOR2 manually controlled with g
2012-084	12/4/12 14:30	12/5/12 5:00	14:30	0.57	0.84	TR15	9.2	0.0	1.2	4.4	4.7	0.2	19.7	по	SWOR2 manually controlled with to intensity rainfall occurring in souther
2012-085	12/6/12 16:05	12/12/12 6:10	134:05	3.45	4.24	TR11	19.4	0.0	14.3	15.4	13.8	2.3	65.2	no	SWOR2 manually controlled with t Extended period storm event invol
2012-086	12/15/12 10:45	12/15/12 19:45	9:00	0.16	0.20	TR13	2.8	0.0	0.1	2.1	3.1	0.0	8.0	no	SWOR2 manually controlled with t
2012-087	12/16/12 23:20	12/18/12 1:00	25:40	0.24	0.44	TR11	4.3	0.0	0.2	0.2	1.9	0.0	6.5	no	SWOR2 manually controlled with b Multiple storm cells with higher inte
2012-088	12/20/12 6:15	12/21/12 11:35	29:20	0.71	0.80	TR05	14.4	0.0	1.9	4.8	4.2	0.6	25.9	no	SWOR2 manually controlled with b
2012-090 & 91	12/26/12 0:05	12/27/12 21:50	45:45	0.97	1.10	TR15	12.7	0.0	3.5	4.5	4.1	0.5	25.3	no	SWOR2 manually controlled with b
TOTAL							95.9	0.0	26.7	45.7	48.7	4.6	221.5		

* Average Total Rainfall Depth Based on Rain Gauge TR04, TR05, TR11, TR12, TR13, TR14 and TR15

** Maximum Total Rainfall Depth Measurement and its Location during the Wet Weather Event

*** MDS is always manually controlled by operator



Project WIN Quarterly Report #29 October 1, 2012 – December 31, 2012



Comments

both gates in open position and minimal available storage utilization;

oth gates in open position and minimal available storage utilization; Higher edge of collection system;

both gates in open position and minimal available storage utilization;

oth gates in open position and minimal available storage utilization; Higher reaches fo collection system; Brady Lake lower control gate

gates in open position and minimal available storage utilization;

oth gates in open position and minimal available storage utilization; Higher stern reaches fo collection system;

both gates in open position and minimal available storage utilization; ving multiple storm cells and dewatering between cells;

oth gates in open position and minimal available storage utilization;

both gates in open position and minimal available storage utilization; ensity rainfall occurring in southeastern region of collection system;

both gates in open position and minimal available storage utilization;

both gates in open position and minimal available storage utilization;



SECTION 2: Program Activities for Sewer Overflow Response Protocol

2.1 SORP Program Background

Per Paragraph 24.d. of the Amended Consent Decree, MSD initially submitted the Sewer Overflow Response Protocol (SORP) to EPA and KDEP on February 10, 2006, and received comments on March 13, 2006.

MSD completely revised the SORP documentation in 2011. The draft of this revised document was submitted for comment on August 22, 2011. Comments from the EPA and KDEP were received and addressed, and the document was resubmitted October 28, 2011. Final approval of the updated SORP document was received February 21, 2012. A hard copy of the approved document has been distributed to each division throughout MSD and a viewable, downloadable electronic version has been posted to the MSD Project WIN website www.msdprojectwin.org.

The current approved SORP document is now dated February 21, 2012, and can be viewed on the MSD Project WIN website <u>www.msdprojectwin.org</u>. Updates to the SORP document were submitted in August 2012, with confirmation of approvals on October 25, 2012. The following activities were performed during this reporting period.

2.2 Overflow Management and Field Documentation

 Monitored approximately 157 sanitary sewer overflow (SSO) sites, which have been grouped into routes based on the range of rainfall rates necessary to cause a SSO. These routes are monitored during rain events depending on the magnitude and location of the storm. If an overflow is observed, a Discharge Work Order is created to document the event. During this quarter, Regulatory Services and Engineering staff documented 36 suspected or unauthorized discharges through route reconnaissance. Inspection routes were run during rain events as described in the following table:

Route Description	10/01/12	12/07/12	12/08/12	12/09/12	12/20/12	12/26/12
Engineering Rain Event SSO Inspection Route	Х	Х	Х	Х	Х	Х
RS Hikes Point SSO Inspection Route	Х	Х				Х
RS Jeffersontown Siphon Inspection Route		Х				
RS Jeffersontown/Fern Creek SSO Inspection Route		Х				
RS Middle/Muddy Fork SSO Inspection Route	Х	Х				Х

• Due to Capacity related issues, during this reporting period, MSD Metro Operations staff hauled 594,000 gallons of sewage. MSD also hauled due to other issues as indicated in the following table:





MSD Hauled Volumes In Gallons (October 1, 2012 - December 31, 2012)							
Problem	October	November	December	Total			
CAPACITY	39,300	0	554,700	594,000			
MECHANICAL	0	0	14,000	14,000			
Total	39,300	0	568,700	608,000			

2.3 Staff Training and Communication

- Reviewed and updated the training documentation for the 2012 fourth quarter SORP training that included Overflow Field Documentation and Reporting.
- Commenced planning for the 2013 first quarter SORP training that will focus on Resources and Preparing for Overflows.
- Conducted the following SORP Quarterly and Annual training sessions which were attended by 833 employees.

Staff Training Participation - October 1, 2012 - December 31, 2012								
Date	Dept./Area2	Module(s)	Attendees					
11/28/12	Morris Forman Operations & Maintenance Staff	Annual Overview & 4th Qrtr. Field SORP	19					
11/29/12	Eng/RS Staff	Annual Overview & 4th Qrtr. Field SORP	40					
12/05/12	I&FP Staff	Annual Overview & 4th Qrtr. Field SORP	17					
12/06/12	Eng/RS Staff	Annual Overview & 4th Qrtr. Field SORP	49					
12/14/12	I&FP Staff	Annual Overview & 4th Qrtr. Field SORP	15					
12/20/12	Metro Operations Staff	Annual Overview & 4th Qrtr. Field SORP	18					
11/05/12	Administrative Staff	Annual Overview	17					
11/08/12	Administrative Staff	Annual Overview	31					
11/09/12	Fleet & CMF Admin. Staff	Annual Overview	22					
11/13/12	Administrative Staff	Annual Overview	32					
11/14/12	Morris Forman Operations & Maintenance Staff	Annual Overview & 4th Qrtr. Field SORP	11					
11/14/12	Morris Forman Operations & Maintenance Staff	Annual Overview & 4th Qrtr. Field SORP	34					
11/14/12	Morris Forman Operations & Maintenance Staff	Annual Overview & 4th Qrtr. Field SORP	11					
11/15/12	I&FP Staff	Annual Overview & Clean-Up Protocol	61					
11/16/12	Fleet & CMF Admin. Staff	Annual Overview	19					
11/20/12	Administrative Staff	Annual Overview	45					
11/26/12	MSD Board	Annual Overview	10					
11/28/12	Morris Forman Operations & Maintenance Staff	Annual Overview & 4th Qrtr. Field SORP	8					
11/28/12	Morris Forman Operations & Maintenance Staff	Annual Overview & 4th Qrtr. Field SORP	19					
11/28/12	Morris Forman Operations & Maintenance Staff	Annual Overview & 4th Qrtr. Field SORP	12					
11/29/12	Eng/RS Staff	Annual Overview & 4th Qrtr. Field SORP	40					
12/03/12	I&FP Staff	Annual Overview & Clean-Up Protocol	47					
12/05/12	I&FP Staff	Annual Overview & 4th Qrtr. Field SORP	19					
12/06/12	I&FP Staff	Annual Overview & Clean-Up Protocol	42					
12/06/12	Eng/RS Staff	Annual Overview & 4th Qrtr. Field SORP	49					
12/12/12	I&FP Staff	Annual Overview & Clean-Up Protocol	59					
12/13/12	Metro Operations Staff	Annual Overview & 4th Qrtr. Field SORP	32					
12/13/12	Metro Operations Staff	Annual Overview & 4th Qrtr. Field SORP	16					
12/14/12	I&FP Staff	Annual Overview & 4th Qrtr. Field SORP	21					
12/20/12	Metro Operations Staff	Annual Overview & 4th Qrtr. Field SORP	18					
Total:			833					





SECTION 3: Program Activities for Discharge Abatement Plans

3.1 Integrated Overflow Abatement Plan (IOAP)

As a requirement of the Amended Consent Decree, per Paragraph 25, MSD is to prepare and submit for review and approval discharge abatement plans for the elimination of unauthorized discharges from the separate sanitary sewer system and the combined sewer system, the reduction and control of discharges from the CSO locations identified in the Morris Forman WQTC KPDES permit, and the improvement of water quality in the receiving waters.

The Final Sanitary Sewer Discharge Plan and the Final CSO Long Term Control Plan were submitted concurrently and certified on December 19, 2008, under the title of the Integrated Overflow Abatement Plan (IOAP). The IOAP was accepted by the Federal Court and incorporated by reference into the Amended Consent Decree by an Order signed February 12, 2010, that was entered into public record February 15, 2010.

MSD submitted an IOAP modification request to EPA/KDEP on September 20, 2012 with partial approval granted via certified letter on October 25, 2012.

3.2 Sanitary Sewer Discharge Plan (SSDP)

The Sanitary Sewer Discharge Plan (SSDP) addresses the overflows and unauthorized discharges from the separate sanitary sewer system. Three separate plans have been submitted under this program as described below and outlined in Paragraph 25.a. of the Amended Consent Decree.

3.2.1 Updated Sanitary Sewer Overflow Plan Implementation

MSD prepared and submitted the Updated Sanitary Sewer Overflow Plan (SSOP) on February 10, 2006. This plan included an overview of the MSD sanitary sewer overflow abatement program and specific actions taken to reduce/eliminate overflows from the sanitary sewer system. This document included a list of the proposed improvements to be accomplished by December 31, 2008. Activities required under the Updated SSOP have been completed.

3.2.2 Interim Sanitary Sewer Discharge Plan

MSD submitted for approval an Interim Sanitary Sewer Discharge Plan (ISSDP) on September 30, 2007. Comments were received on January 8, 2008. MSD resubmitted the revised ISSDP on March 7, 2008, and received an approval letter for the ISSDP on July 24, 2008. The approved ISSDP document can be viewed on the MSD Project WIN website www.msdprojectwin.org.

3.2.3 Final Sanitary Sewer Discharge Plan

MSD submitted for approval a Final Sanitary Sewer Discharge Plan (SSDP) on December 19, 2008, as Volume 3 of the Integrated Overflow Abatement Plan (IOAP). The IOAP was accepted by the Federal Court and incorporated by reference into the Amended Consent Decree by an Order signed February 12, 2010, that was entered into public record February 15, 2010.





- Prospect WQTC Elimination Projects Easement Status A total of 43 easements have been identified which includes 10 easements in Norton Commons area that are necessary to complete the entire suite of projects related to the plant eliminations. Final design alignments reduced the easement number from the previously reported 49.
- Acquired 25 of these easements. Sixteen easements are still in the design/negotiation phase. MSD will start condemnation of the remaining two easements due to property owners not willing to negotiate.

3.3 CSO Long Term Control Plan

The CSO Long Term Control Plan (LTCP) addresses the overflows and unauthorized discharges from the CSS. Two separate plans have been submitted under this program as described below and outlined in Paragraph 25.b. of the Amended Consent Decree.

3.3.1 Interim CSO Long Term Control Plan

The Interim CSO LTCP was initially submitted to EPA and KDEP on February 10, 2006. MSD received an approval letter dated February 22, 2007, for the Interim LTCP. The approved Interim LTCP can be viewed on the MSD Project WIN website www.msdprojectwin.org.

This plan includes an overview of the MSD program, efforts taken to reduce/eliminate discharges from the CSS and the list of proposed improvements to be accomplished by December 31, 2008. All projects associated with this plan have been completed.

3.3.2 Final CSO Long Term Control Plan

MSD submitted for approval the Final CSO LTCP on December 19, 2008, as Volume 2 of the Integrated Overflow Abatement Plan (IOAP). The IOAP was accepted by the Federal Court and incorporated by reference into the Amended Consent Decree by an Order signed February 12, 2010, that was entered into public record February 15, 2010.

3.3.3 Green Program Update

MSD continued program activities to provide incentives to private property owners to reduce the amount of impervious surface that drains to the combined sewer system. This program is outlined in the brochure at the following link: http://www.msdlouky.org/pdfs/Green_Infrastructure_Incentives_Savings_Weba.pdf

The green program incentives are being reviewed to reflect the values of green projects in CSO areas or regions based on the latest modeling results. The goal is to eventually tie incentives directly to overflow reductions in various CSO regions to promote green projects in the areas that provide the most value, and prioritize project opportunities to optimize available funding. Revised program literature and documentation will be developed in the upcoming quarter.

A green infrastructure tracking mechanism in the HANSEN system was utilized during the reporting period. HANSEN allows for scheduling of construction inspections, follow-up for





correction of issues, and on-going long term inspections as required by the MS4 permit. Training on this system was facilitated in August 2012.

3.4 Activity Progress Chart

A Gantt chart showing the previous and Proposed IOAP Modification schedules (Refer to IOAP, Volume 1 – Figure 6.3.1 for the previous) for the entire program is provided below.





ity Name	Scheduled 2009 IOAP	2012 IOAP
ny mane	Finish Completion	Modification
ASD IOAP SCHEDULE	31-De0-24 31-De0-24	31-De0-24
COREAN DEMONSTRATION DROJECTS	31-Dec-20 31-Dec-20	31-Dec-20
GREEN INFRASTRUCTURE DEMONSTRATION PROJECTS	31-Deo-11 A 31-Deo-11	31-Dec-11
GREEN INFRASTRUCTURE DEMONSTRATION PROJE(31-Deo-11 A 31-Deo-11	31-Deo-11
GREEN INFRASTRUCTURE PROGRAM	31-Dec-20 31-Dec-20	31-Dec-20
GRAY INFRASTRUCTURE PROJECTS	01-Jan-21 31-Dec-20	31-Deo-20 31-Deo-20
CSO 123 DOWNSPOUT DISCONNECTION	31-Dec-12 31-Dec-12	31-Deo-12
CSO 123 DOWNSPOUT DISCONNECTION	31-Dec-12 31-Dec-12	31-Deo-12
1-64 AND GRINSTEAD DRIVE STORAGE BASIN 1-64 AND GRINSTEAD DRIVE STORAGE BASIN	31-Dec-20 21-Dec-14 31-Dec-20 21-Dec-14	31-Dec-20 31-Dec-20
CSO 140 INCREASE PIPE CONVEYANCE	31-Dec-15 31-Dec-15	31-Deo-15
CSO 140 INCREASE PIPE CONVEYANCE	31-Dec-15 31-Dec-15	31-Deo-15
CSO 206 SEWER SEPARATION CSO 205 SEWER SEPARATION	30-Dec-13 31-Dec-13 30-Dec-13 31-Dec-13	30-Dec-13 30-Dec-13
CLIFTON HEIGHTS STORAGE BASIN	31-Deo-18 31-Deo-18	31-Deo-18
CLIFTON HEIGHTS STORAGE BASIN	31-Dec-18 31-Dec-18	31-Dec-18
PADDY'S RUN WET WEATHER TREATMENT FACILITY AND OFF LINE : PADDY'S RUN WET WEATHER TREATMENT FACILITY	31-Dec-16 31-Dec-14 31-Dec-16 31-Dec-14	31-Dec-16 31-Dec-16
PORTLAND WHARF STORAGE BASIN	31-Dec-19 31-Dec-19	31-Dec-19
PORTLAND WHARF STORAGE BASIN	31-Dec-19 31-Dec-19	31-Deo-19
STORY AVENUE AND MAIN STREET STORAGE BASIN	31-Dec-20 31-Dec-13 31-Dec-20 31-Dec-13	31-Dec-20 31-Dec-20
CSO 068 IN-LINE & TORAGE AND GREEN INFRASTRUCTURE CONTROL	31-Dec-14 31-Dec-14	31-Deo-14
CSO 058 IN-LINE STORAGE AND GREEN INFRASTRUCTURE CONTROLS	31-Deo-14 31-Deo-14	31-Deo-14
SOUTHWESTERN PARKWAY STORAGE BASIN	31-Dec-18 31-Dec-18 31-Dec-18 31-Dec-18	31-Dec-18 31-Dec-18
18TH STREET AND ROWAN STREET STORAGE BASIN	01-Jan-21 31-Dec-20	31-Dec-20
13TH STREET AND ROWAN STREET STORAGE BASIN	31-Dec-20 31-Dec-20	31 Dec 00
13TH STREET AND ROWAN STREET STORAGE BASIN	31-Dec-20	31-Dec-20
CENTRAL RELIEF DRAIN IN-UNE STORAGE, GREEN INFRASTRUCTURE AND DISTRBUTED STORAGE CENTRAL RELIEF DRAIN IN-LINE STORAGE, GREEN INFRASTRUCTURE AND DISTRIBUTED STORAGE	01-Jan-21 01-Jan-21	31-Deo-18 31-Deo-18
CSO 160 IN-LINE STORAGE AND GREEN INFRASTRUCTURE CONTROL	31-Dec-15 31-Dec-15	31-Dec-15
CSO 160 IN-LINE STORAGE AND GREEN INFRASTRUCTURE CONTROLS	31-Deo-15 31-Deo-15	31-Dec-15
ADAMS STREET SEWER SEPARATION	31-Dec-12 31-Dec-12 31-Dec-12 31-Dec-12	31-Dec-12 31-Dec-12
18TH AND NORTHWESTERN PKY STORAGE BASIN	31-Dec-17 31-Dec-17	31-Deo-17
18TH AND NORTHWESTERN PKY STORAGE BASIN	31-Dec-17 31-Dec-17	31-Dec-17
ALGONQUIN PARKWAY STORAGE BASIN	31-Dec-18 31-Dec-18	31-De0-18
SOUTHERN OUTFALL IN-LINE STORAGE (SOR 1)	31-Deo-18	31-Dec-18
SOUTHERN OUTFALL IN-LINE STORAGE AT 43RD ST. SOUTHERN OUTFALL IN-LINE RETENTION (SOR 2)	31-Dec-18 01-Jan-19	31-Dec-18 31-Dec-18
SOUTHERN OUTFALL IN-LINE RETENTION AT 13TH AND WILSON AVE. (SOR 2)	01-Jan-19	31-Dec-18
NIGHTINGALE PUMP STATION REPLACEMENT AND STORAGE NIGHTINGALE PUMP STATION REPLACEMENT AND STORAGE	31-Deo-15 31-Deo-16 31-Deo-15 31-Deo-16	31-Dec-15 31-Dec-15
LEXINGTON ROAD AND PAYNE STREET STORAGE BASIN	31-Dec-20 31-Dec-20	31-Dec-20
LEXINGTON ROAD AND PAYNE STREET STORAGE BAS	31-Deo-20 31-Deo-20	31-Deo-20
LOGAN STREET AND BRECKENRIDGE ST STORAGE BASIN	31-Dec-17 31-Dec-17	31-Dec-17
CSO 083 STRUCTURAL MODIFICATIONS AND GREEN INFRASTRUCTU	31-Dec-15 31-Dec-15	31-Deo-15
CSO 093 STRUCTURAL MODIFICATIONS AND GREEN INFRASTRUCTURE CONTROLS	31-Deo-15 31-Deo-15	31-Deo-15
CSO 108 DAM MODIFICATIONS	31-Dec-10 A 31-Dec-10	31-Dec-10 31-Dec-10
STORY AVENUE AND SPRING STREET GREEN INFRASTRUCTURE CC	31-Dec-16 31-Dec-16	31-Dec-16
STORY AVENUE AND SPRING STREET GREEN INFRASTRUCTURE CONTROLS	31-Deo-16 31-Deo-16	31-Dec-16
FLOOD PUMP STATION PROJECTS	31-Dec-14 31-Dec-14	31-Deo-14
27TH STREET FLOOD PUMP STATION 27TH STREET FLOOD PUMP STATION	30-Jun-13 30-Jun-13 30-Jun-13 30-Jun-13	30-Jun-13
2111 STREET LOOD FOMP STATION	30-30 FT3 30-30 FT3	30-30-13



2020 2021 2022 2023 2024 24 a 1 a 2 a 3 a 4 a 1 a 2 a 3 a 4 a 1 a 2 a 3 a 4 a 1 a 2 a 3 a 4 a 1 a 2 a 3 a 4 a 1 a 2 a 3 a 4 Date Date: 01-Jul-12



	IV.	ISD Integ
ctivity Name	Scheduled 2009 IOAP	2012 IOAP Modification
34TH STREET FLOOD PUMP STATION	31-Dec-12 31-Dec-12	31-Dec-12
34TH STREET FLOOD PUMP STATION	31-Deo-12 31-Deo-12	31-Dec-12
4TH STREET FLOOD PUMP STATION 4TH STREET FLOOD PUMP STATION	31-Dec-12 31-Dec-12 31-Dec-12 31-Dec-12	31-Dec-12 31-Dec-12
SHAWNEE FLOOD PUMP STATION	30-Jun-13 30-Jun-13	30-Jun-13
SHAWNEE FLOOD PUMP STATION	30-Jun-13 30-Jun-13	30-Jun-13
17TH STREET FLOOD PUMP STATION	31-Dec-14 31-Dec-14	31-Deo-14
17TH STREET FLOOD PUMP STATION	31-Dec-14 31-Dec-14	31-Dec-14
SANITARY SEWER DISCHARGE PLAN	31-De0-24 31-De0-24	31-Dec-24
DEARGRASS CREEK MIDDLE FORK AREA	31-De0-24 31-De0-24	31-Dec-24
GOOSE CREEK PUMP STATION	31-Deo-24 31-Deo-24 31-Deo-24 31-Deo-24	31-De0-24
GOOSE CREEK PS PH1 - DEVONDALE PS WW STORAGE	31-Deo-24	31-Deo-24
GOOSE CREEK PS PH1 - DEVONDALE PS WW STOR/	31-Deo-24	31-Deo-24
GOOSE CRK DS PH2 - PS & WET WATHER STORAGE GOOSE CRK DS DH2 - DS & WET WEATHER STORAGE	31-Dec-24 31-Dec-24	31-Dec-24 31-Dec-24
ANCHOR ESTATES-ANCHOR ESTS PS 1 & 2 PS ELIMINATIONS	31-Dec-16 31-Dec-16	31-Dec-16
ANCHOR ESTATES- ANCHOR ESTS PS 1 & 2 PS	31-Deo-16 31-Deo-16	31-Dec-16
ELIMINATIONS		
ANCHOR ESTATES- VANNAH PS ELIMINATION	15-Oct-11 A 31-Dec-13	31-Deo-13
ANCHOR ESTATES- VANNAH PS ELIMINATION	15-Oct-11 A 31-Dec-13	31-Dec-13
HURSTBOURNE I& INVESTIGATION & REHABILITATION	27-Dec-11 A 31-Dec-11 27-Dec-11 A 31-Dec-11	31-Dec-11 31-Dec-11
MDDLE FORK RELIEF INTERCEPTOR, WET WEATHER STORAGE, AN	31-Dep.13 31-Dep.13	31-Dec-13
MIDDLE FORK RELIEF INTERCEPTOR, WET WEATHER	31-Deo-13 31-Deo-13	31-Deo-13
STORAGE, AND UMFLS DIVERSION 1 - BUECHEL BASIN		
MIDDLE FORK RELIEF INTERCEPTOR, WET WEATHER STORAGE, AN	31-Deo-23 31-Deo-23	31-Deo-23
STORAGE, AND UMFLS DIVERSION 2 PS & WET	31-De0-23 31-De0-23	31-De0-23
CEDAR CREEK AREA	31-Dec-24 31-Dec-24	31-Dec-24
LITTLE CEDAR CREEK INTRECEPTOR IMPROVEMENTS	31-Dec-24 31-Dec-24	31-Dec-24
LITTLE CEDAR CREEK INTRECEPTOR IMPROVEMENTS	31-Deo-24 31-Deo-24	31-Dec-24
IDLEWOOD INLINE STORAGE	31-Dec-23 31-Dec-23	31-Dec-23
IDLEWOOD INLINE STORAGE	31-Deo-23 31-Deo-23	31-Deo-23
BARDSTOWN RD PS IMPROVEMENTS	31-Deo-21 31-Deo-21	31-Dec-21
BARDSTOWN RD PS IMPROVEMENTS	31-De0-21 31-De0-21	31-De0-21
RUNNING FOX PS ELIMINATION	05-Apr-10 A 31-Dec-10	31-Dec-10
FAIRMOUNT RD PS IMPROVMENTS	01-Jan-15 31-Dec-23	31-Dec-23
FAIRMOUNT RD PS IMPROVMENTS	31-Deo-14 31-Deo-23	
FARMOUNT RD PS IMPROVEMENTS	24-Apr-12 A	31-Dec-23
FAIRMOUNT RD PS IMPROVEMENTS	24-Apr-12 A	31-Dec-23
FAIRMOUNT STORAGE BASIN	01-Jan-15	31-Dec-15
COMBINED SEWER SYSTEM AREA	31-Deo-23 31-Deo-23	31-Deo-23
HAZELWOOD PS 181 INVESTIGATION & REHABILITATION	30-Jun-11 A 30-Jun-11	30-Jun-11
HAZELWOOD PS 181 INVESTIGATION & REHABILITATIO	30-Jun-11 A 30-Jun-11	30-Jun-11
SONNE PUMP STATION ISI INVESTIGATION & REHABILITATION	30-Jun-11 A 30-Jun-11	30-Jun-11
SONNE PUMP STATION I&I INVESTIGATION & REHABILITATION	30-Jun-11 A 30-Jun-11	30-Jun-11
CAMP TAYLOR SSES	08-JU-11 A 31-Dep.11	31-Dec-13
CAMP TAYLOR SSES	08-Jul-11 A 31-Dec-11	31-Dec-13
CAMP TAYLOR SANITARY SEWER #1A	31-Deo-12 31-Deo-13	31-Dec-13
CAMP TAYLOR SANITARY SEWER #1A	31-Deo-12 31-Deo-13	31-Dec-13
CAMP TAYLOR SANITARY SEWER #18	31-Deo-13 31-Deo-13	31-Dec-13
CAMP TAYLOR SANITARY SEWER #18	31-Deo-13 31-Deo-13	31-Dec-13
CAMP TAYLOR SANITARY SEWER #2 CAMP TAYLOR SANITARY SEWER #2	31-Dec-13 31-Dec-13 31-Dec-13 31-Dec-13	31-Dec-13 31-Dec-13
CAMP TAYLOR #3- SEWER REHABILITATION	31-Dec-17 31-Dec-17	31-Dec-17
CAMP TAYLOR #3- SEWER REHABILITATION	31-Dec-17 31-Dec-17	31-Dec-17
CAMP TAYLOR #4-SEWER REHABILITATION & REPLACEMENT	31-Dec-23 31-Dec-23	31-Deo-23
CAMP TAYLOR #4-SEWER REHABILITATION & REPLACE	31-Deo-23 31-Deo-23	31-Deo-23
FLOYDS FORK AREA	01-Apr-10 A 31-Dec-21	01-Apr-10
WOODLAND HILL PS DIVERSION	01-Apr-10 A 30-Jun-11	01-Apr-10
ASHRURTON PS IMPROVEMENTS AND DIVERSION	22, Jan. 10 A. 30-JUR-11	22- Jan-10
ASHBURTON PS IMPROVEMENTS AND DIVERSION	22-Jan-10 A 31-Dec-21	22-Jan-10
Approved 2009 IOAP Remaining Wor	'k	
Completed Work		

MCDI 2009 31 Dec 2024) 10 61 ۸L ~ 1 1 1 /04 1-



2020 14 Q1 Q2 Q3 Q4 Q1	2021 Q2Q3Q4	2022 21 02 03 04 01	2023 102030401	2024 Q2Q3Q4



v Name	Scheduled 2000 IOAD	20121048	
y Name .	Finish Completion	Modification	
HITE CREEK AREA	31-Deo-24 31-Deo-24	31-Dec-24	72
MEADOW STREAM PS AND FORCE MAIN	31-Dec-12 31-Dec-16 31-Dec-12 31-Dec-16	31-Dec-16 31-Dec-16	
KAVANAUGH RD PS IMPROVEMENTS	31-Deo-24 31-Deo-24	31-Dec-24	
KAVANAUGH RD PS IMPROVEMENTS	31-Dec-24 31-Dec-24	31-Deo-24	
FLOYDSBURG RD SSES, REHAB AND PUMP STATION UPGRADE	17-Dec-10 A 31-Dec-10	31-Dec-10	
FLOYDSBURG RD SSES, REHAB AND PUMP STATION UPGRADE	17-Dec-10 A 31-Dec-10	31-Deo-10	
INTERIM SSDP PROJECTS	27-Nov-12 27-Nov-12	27-Nov-12	
ISSOP BEECHWOOD VILLAGE SANTARY SEWER REPLACEMENT ISSOP BEECHWOOD VILLAGE SANITARY SEWER REPLACEMENT	29-Sep-10 A 27-Apr-11 29-Sep-10 A 27-Apr-11	27-Apr-11	
BERCHWOOD VELACE SANDARY SEWER REPLACEMENT (WEST)	29-Sec-10 A	27-Anr-11	
BEECHWOOD VILLAGE SANITARY SEWER REPLACE	29-Sep-10 A	27-Apr-11	
BEECHWOOD VILLACE CANITARY SEMER BEDLACE	29-Sep-10 A	27-Apr-11	
BEECHWOOD VILLAGE SANTIART SEWER REPLACED	13-34P-10A	27-Apr-11	
SINKING FORK RELIEF SEWER	23-Dec-09 A 30-Dec-10	23-Dec-09	
1880P DEREK R GUTHRIE WATER QUALITY TREATMENT CENTER	30-Sep-12 31-Dep-11	31-Oct-12	
ISSDP DEREK R GUTHRIE WATER QUALITY TREATMENT CENTER	30-Jul-12 31-Dec-11		
DEREK R GUTHER WAT WIT WITHER TRANSFER INCLITY DEREK R GUTHER WOTC WET WEATHER TREATMENT FACILITY	20-May-12 A 20-May-12 A	31-0ct-12 31-0ct-12	
WOWTH WW FLOW BOU & TMT	30-Sep-12	31-Oct-12	
WCWTP: WW FLOW EQU & TMT	30-Sep-12	31-Oct-12	
DRGWOTC: BLOWER PACKAGE	03-Mar-11 A 03-Mar-11 A	31-Oct-12 31-Oct-12	
DRIVET WEATHER LOW LATER AND	31-1xL19	31-Oct-12	
DRGWQTC: WET WEATHER EQUALIZATION BASIN	31-Jul-12	31-Oct-12	
ISSDP HIKES LANE INTERCEPTOR HIGHGATE SPRINGS PS ISSDP HIKES LANE INTERCEPTOR HIGHGATE SPRING	27-Nov-12 27-Nov-12 30-Oct-12 27-Nov-12	27-Nov-12	
HOUS FORT WERLEFICE	30-Nov-11 A	27-Nov-12	
HIKES POINT INTERCEPTOR	30-Nov-11 A	27-Nov-12	
HILES DOINT INTERCEDTOR DHASE 2	27-Nov-12 27-Nov-12	27-Nov-12 27-Nov-12	
	20-Nov-09 A	27-Nov-12	
CARSON & RIBBLE RELIEF	20-Nov-09 A	27-Nov-12	
HIRZS FORT NELLET REFORT	31-0d-12	27-Nov-12	
HIKES POINT RELIEF EFFORT	31-0¢-12	27-Nov-12	
ISSDP NORTHERN DITCH DIVERSION INTERCEPTOR	16-Feb-11 A 31-JUI-11	31-30-11	
NORTHERN DICH DWILDROW INTERCEPTOR	16-Feb-11 A	31-10-11	
NORTHERN DITCH DIVERSION INTERCEPTOR	16-Feb-11 A	31-Jul-11	
NORTHEIN DICH DWEISION INTERCEPTOR PH 2	16-Feb-11 A	31-Jul-11	
NORTHERN DITCH DIVERSION INTERCEPTOR PH 2	16-Feb-11 A	31-Jul-11	
ISSDP SOUTHEAST DIVERSION STRUCTURE & INTERCEPTOR ISSDP SOUTHEAST DIVERSION STRUCTURE & INTER	30-Sep-12 27-Nov-12 28-Sep-12 27-Nov-12	30-Sep-12	
SOUTHEAST DIVERSION STRUCTURE & INTERCEPT	2-May-12 A	12-May-12	
SOUTHEAST DIVERSION STRUCTURE & INTERCEPTOR: Plane J	30-Sep-12	30-Sep-12	
SOUTHEAST DIVERSION STRUCTURE & INTERCEPTOR Phase 2	30-Sep-12	30-Sep-12	
JEFFERSONTOWN AREA	31-Dec-22 31-Dec-22	31-Dec-22	
JEFFERSONTOWN WGTC ELIMINATION	01-Jan-16 31-Dec-15 31-Dec-15 31-Dec-15	31-Dec-15	
JEFFERSONTOWN WOTC ELIMINATION	31-Deo-15	31-Dec-15 31-Dec-15	
EFFEISONTOWN FORCE MAIN	31-Dec-15	31-Deo-15	
JEFFERSONTOWN FORCE MAIN	31-Deo-15	31-Deo-15	
GRAND AVENUE PUMP STATION	31-Dec-15 31-Dec-15	31-Dec-15 31-Dec-15	
UPPER BUSIONNED INTERCEPTOR	31-Dec-15	31-Dec-15	
UPPER BILLTOWN RD INTERCEPTOR	31-Deo-15	31-Deo-15	
BLICOWN ID INTEGRATION IS	01-Jan-16	31-Dec-15	
BILLIOWN RD INTERCEPTOR SS	UT-Jan-16	31-Dec-15	
BILLTOWN RD PS, FM & INT	31-Dec-12	31-Dec-12 31-Dec-12	
CHENOWETH HILLS WOTC ELIMINATION & PS IMPROVEMENTS	31-Dec-15 31-Dec-15	31-Dec-15	





MSD Integrated Overflow Abatement Plan Im	plementation Schedule ((01 Jan 2009- 31 Dec 2024)	1
---	-------------------------	-----------------------------	---

y Name	Scheduled 2009 IOAF Finish Completion	P 2012 IOAP Modification	2009 2010 2011 2012 2013 2014 2015 2016 2017 2018 01(02)03(04)
CHENOWETH HILLS WOTC ELIMINATION & PS ELIMINA	31-Deo-15 31-Deo-15	31-Dec-15	
DELL RD & CHARLANE PKWY INTERCEPTOR IMPROVEMENTS	31-Dec-22 31-Dec-22	31-Dec-22	
DELL RD & CHARLANE PKWY INTERCEPTOR IMPROVE	31-Dec-22 31-Dec-22	31-Dec-22	
RAINTREE & MARIAN CT PH1 - P8 ELIMINATION	31-Dec-21 31-Dec-21	31-Dec-21	
RAINTREE & MARIAN CT PH1 - PS ELIMINATION	31-Deo-21 31-Deo-21	31-Deo-21	
RAINTREE & MARIAN CT PS ELIMINATION	31-Dec-21 31-Dec-21	31-Dec-21	
RAINTREE & MARIAN CT PS ELIMINATION	31-Deo-21 31-Deo-21	31-Deo-21	
MONTICELLO PS ELIMINATION	31-Deo-22 31-Deo-22	31-Dec-22	
MONTICELLO PS ELIMINATION	31-De0-22 31-De0-22	31-Dec-22	
KLONDIKE INTERCEPTOR	31-Deo-15 31-Deo-15	31-Dec-15	
KLONDIKE INTERCEPTOR	31-De0-15 31-De0-15	31-Dec-15	
MILL CREEK AREA	13-Apr-12 A 31-DE0-21	31-De0-21	
SHVELY INTERCEPTOR	13-Apr-12 A 31-Dec-14	31-Dec-14	
SHIVELTINTERCEPTOR	13-Api-12 A 31-De0-14	31-De0-14	
EAST ROCKFORD LANE PS RELOCATION	30-Mar-12 A 31-Deo-21	31-Dec-21	
EAST ROCKFORD LANE PS RELOCATION	JUHMAIHIZA SIHUEO-ZI	31-De0-21	
OHIO RIVER FORCE MAIN AREA	31-Deo-24 31-Deo-24	31-Dec-24	
MELLWOOD SYS 1 - MELLWOOD PS & FORCE MAIN	31-Deo-12 31-Deo-12	31-Dec-12	l
MELLWOOD SYS 1 - MELLWOOD PS & FORCE MAIN	31-Deo-12 31-Deo-12	31-Dec-12	
MELLWOOD SYS 2 - WINTON & MOCKINGBIRD PS ELIM & PIPE UPGF MELLWOOD SYS 2 - WINTON & MOCKINGBIRD PS ELIM & PIPE UPGRADES	31-Deo-24 31-Deo-24 31-Deo-24 31-Deo-24	31-Dec-24 31-Dec-24	
DERINGTON CT PS I/ INVESTIGATION & REHABILITATION	30-Mar-12 A 31-Mar-12	31-Mar-12	l
DERINGTON CT PS I/I INVESTIGATION & REHABILITATI	30-Mar-12 A 31-Mar-12	31-Mar-12	
PROSPECT WOTC ELIMINATIONS	31-Dec-15 31-Dec-15	31-Dec-15	
PROSPECT WQTC ELIMINATIONS	31-Deo-15 31-Deo-15		
RARIOD'S CREEK PS & FM	31-Dec-15	31-Dec-15	
HARRODS CREEK PS & FM	31-Deo-15	31-Dec-15	
KAROS CREW INT	31-Dec-15	31-Dec-15	
HARRODS CREEK IN I	31-Dec-15	31-Dec-15	
HARRODS CREEK INT PH 2	31-Dec-15	31-Dec-15	
RVER ROAD INT	31-Dec-15	31-Dec-15	
RIVER ROAD INT	31-Deo-15	31-Deo-15	
TIMBERAKE & HUNTING CREEK S WOTC BUM	31-Deo-15	31-Dec-15	
TIMBERLAKE & HUNTING CREEK S WQTC ELIM	31-Deo-15	31-Deo-15	
KINGARA WOTCIELIM	31-Dec-15	31-Dec-15	
HARRODS CREAK INT PH &	31-Dec-15	31-Dec-15	
HARRODS CREEK INT PH 3	31-Dec-15	31-Dec-15	
SHADOW WOOD WWTP EUM	31-Deo-15	31-Dec-15	
SHADOW WOOD WWTP ELIM	31-Deo-15	31-Deo-15	
N HUNTING CREEK PS & FM	31-Deo-15	31-Dec-15	
N HUNTING CREEK PS & FM	31-Deo-15	31-Deo-15	
PROSPECT #3- ORFM SYSTEM IMPROVEMENTS	31-Deo-16 31-Deo-16	31-Dec-16	
PROSPECT #3 - ORFM SYSTEM IMPROVEMENTS	31-Deo-16 31-Deo-16	31-Dec-16	
OTHER PROJECTS	30-Dec-24 31-Dec-24	30-Dec-24	
CPE/CCP MODIFICATIONS TO WOTC	19-Dec-11 A 31-Dec-11	31-Deo-11	L
CPE/CCP MODIFICATIONS TO WQTC	19-Dec-11 A 31-Dec-11	31-Dec-11	
IA REDUCTION PROGRAM	30-Dec-24 31-Dec-24	30-Dec-24	
I/I REDUCTION PROGRAM	30-Deo-24 31-Deo-24	30-Deo-24	
POND CREEK AREA	31-Deo-24 31-Deo-24	31-Dec-24	
LEE ANN WAY PUMP STATION IMPROVEMENTS	31-Deo-21 31-Deo-15	31-Deo-15	
LEE ANN WAY PUMP STATION IMPROVEMENTS	31-Deo-14 31-Deo-15		
LEA ANN WAY SANTARY SOMER (I REMAIN	31-Dec-21	31-Dec-15	
LEAANN WAT SANHART SEWER II REHAB	31-De0-21	31-De0-15	
I FE ANN WAY DS SYSTEM SSES	30-Mar-11 A 30-Mar-11 A	31-De0-15 31-De0-15	
	Di Des 11.1	Dec 15	
LEE ANN WAY PH 2 ICA	31-Dec-11 A	31-Dec-15 31-Dec-15	
LEE ANN WAY SSR PH 1	31-Dec-14	31-Dec-15	
LEE ANN WAY SSR PH 1	31-Deo-14	31-Dec-15	
LEE ANN WAY SSR PH 2	01-Jan-15	31-Dec-15	
LEE ANN WAY SSR PH 2	01-Jan-15	31-Dec-15	
LIE ANN WAY INTERCEPTOR VI REWAR	31-Deo-13	31-Dec-15	
LEE ANN WAY INTERCEPTOR I/I REHAB	31-Deo-13	31-Dec-15	
OUTER LOOP & CAVEN AREA PIPE UPGRADES	31-Dec-16 31-Dec-16	31-Dec-24	
OUTER LOOP & CAVEN AREA PIPE UPGRADES	31-Dec-16 31-Dec-16	31-Deo-24	



401020304	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	0102030401	2024 Q2Q3Q4
			Date Date:	01-Jul-12



Weight a second s	Scheduled 2009 IOAP	2012 IOAP	2009 2010 2011 2012 2013 2014 2015 2016 2017 2018 2019
	Finish Completion	Modification	21 22 23 24 21 22 24 21 24 21 2
EDSEL PS I/ INVESTIGATION & REHABILITATION	27-Sep-11 A 30-Sep-11	30-Sep-11	
EDSEL PS I/I INVESTIGATION & REHABILITATION	27-Sep-11 A 30-Sep-11	30-Sep-11	
CINDERELLAPS ELIMINATION	31-Deo-23 31-Deo-23	31-Dec-23	
CINDERELLA PS ELIMINATION	31-Deo-23 31-Deo-23	31-Dec-23	
GOVERNMENT CENTER P3 ELIMINATION	01-Apr-11 A 31-Dec-24	31-Dec-24	
GOVERNMENT CENTER PS ELIMINATION	01-Apr-11 A 31-Dec-24	31-Dec-24	
AVANTI PS ELIMINATION	28-Jul-09 A 31-Dec-10	31-Dec-10	
AVANTI PS ELIMINATION	28-Jul-09 A 31-Dec-10	31-Dec-10	
CHARLESWOOD INTERCEPTOR EXTENSION	31-Dec-22 31-Dec-22	31-Dec-22	
CHARLESWOOD INTERCEPTOR EXTENSION	31-Deo-22 31-Deo-22	31-Deo-22	
LANTANA PS I/ INVESTIGATION & REHABILITATION	29-Deo-11 A 31-Deo-11	29-Dec-11	
LANTANA PS I/I INVESTIGATION & REHABILITATION	29-Deo-11 A 31-Deo-11	29-Dec-11	
LEVEN PS ELIMINATION	31-Dec-22 31-Dec-22	31-Dec-22	
LEVEN PS ELIMINATION	31-Deo-22 31-Deo-22	31-Deo-22	
CAVEN AVENUE WW STORAGE	31-Deo-24 31-Deo-24	31-Dec-24	
CAVEN AVENUE PS ELIMINATION	31-Deo-24 31-Deo-24	31-Dec-24	
SMALL WWTP AREA	31-Deo-21 31-Deo-21	31-Deo-21	
RIDING RIDGE PS IMPROVEMENTS	31-Dep-14 31-Dep-14	31-Dec-14	
RIDING RIDGE PS IMPROVEMENTS	31-Dec-14 31-Dec-14	31-Dec-14	
LUCAS LN PS INLINE STORAGE	31-Dec-21 31-Dec-21	31-Dec-21	
LUCAS LN PS INLINE STORAGE	31-Deo-21 31-Deo-21	31-Deo-21	
ST. RENE RD PS INLINE STORAGE	31-Dec-21 31-Dec-21	31-Dec-21	
ST. RENE RD PS INLINE STORAGE	31-Deo-21 31-Deo-21	31-Deo-21	
LAKE FOREST PS IMPROVEMENTS	31-Dec-12 31-Dec-12	31-Dec-12	
LAKE FOREST PS IMPROVEMENTS	31-Deo-12 31-Deo-12	31-Deo-12	
GUNPOWDER PS INLINE STORAGE	31-Deo-21 31-Deo-21	31-Dec-21	
GUNPOWDER PS INLINE STORAGE	31-Deo-21 31-Deo-21	31-Deo-21	
FOX HARBOR INLINE STORAGE	31-Deo-21 31-Deo-21	31-Dec-21	
FOX HARBOR INLINE STORAGE	31-Deo-21 31-Deo-21	31-Dec-21	
FAIRWAY VIEW P8 IMPROVEMENT8	31-Deo-14 31-Deo-14	31-Dec-14	
FAIRWAY VIEW PS IMPROVEMENTS	31-Deo-14 31-Deo-14	31-Dec-14	
SOUTHEASTERN DIVERSION AREA	31-Dec-23 31-Dec-23	31-Dec-23	
PARKVIEW ESTATES // INVESTIGATION & REHABILITATION	28-Jun-11 A 30-Jun-11	30-Jun-11	
PARKVIEW ESTATES I/I INVESTIGATION & REHABILITA'	28-Jun-11 A 30-Jun-11	30-Jun-11	
SUTHERLAND INTERCEPTOR	31-Dec-23 31-Dec-23	31-Dec-23	
SUTHERLAND INTERCEPTOR	31-Dec-23 31-Dec-23	31-Dec-23	
	14-Dec-10 A 31-Dec-10	31-Dec-10	
BEARGRASS INTERCEPTOR REHABILITATION PH 2			

Approved 2009 IOAP Remaining Work Completed Work

5 of 5



		1100000	
Q4 Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	01102103104 01102103104
			1
_			
			•
		1	
		1	
		1	
			Date Date: 01-Jul-12
			Dute Dute, 01-50/12



SECTION 4: Program Activities for Public Outreach, Education, Notification and Participation

4.1 Public Notification Program

MSD produced and distributed a number of products aimed at notifying the community of the objectives of Project WIN and how to lessen the risks associated with coming into contact with sewage overflows.

4.2 **Public Education Programs**

MSD has developed a public education program aimed at disseminating information to the public on MSD's primary business functions with emphasis on wastewater, storm water and flood protection. Efforts continued to utilize various media outlets, including television, radio, magazines, and newspapers to serve as a conduit for circulating information to the public.

During the reporting period, MetroTV aired programs detailing the IOAP Public Input Meetings (with presentations on the IOAP revisions, Camp Taylor Sewer Rehabilitation and Replacement, and the CSO130 Green Infrastructure Project), a rain barrel installation video, and a video on the Paris/Germantown Rain Garden.

4.3 Public Outreach Programs

MSD has developed a public education program aimed at expanding the public's knowledge on MSD's primary business functions of wastewater, storm water and flood protection, with an emphasis on Project WIN Program elements.

4.3.1 IOAP Project and Program Meetings

MSD facilitates meetings for the Wet Weather Team (WWT), and the public to review regulatory commitments, update progress on projects and initiatives, and to gather public input on efforts. During the reporting period, MSD facilitated and planned for the following meetings:





- Facilitated three IOAP meetings to discuss the proposed IOAP 2012 Modification and select project updates. The meetings were held on the following dates at the following venues.
 - November 8, 2012, Louisville Urban League, 1535 West Broadway
 - November 13, 2012, East Government Center, 200 Juneau Drive
 - November 15, 2012, Southwest Government Center, 7219 Dixie Highway
- Facilitated a Wet Weather Team meeting to update Stakeholders on the IOAP progress, public input process, and the IOAP 2012 modification on December 4, 2012, at the MSD Main Office at 700 West Liberty Street.
- Planned public meetings for January 2013, to discuss and receive comments on the proposed 2012 IOAP Modification.





SECTION 5: Capacity Management Operations and Maintenance Report

Per Paragraph 24.c of the Amended Consent Decree, the Capacity Management Operations and Maintenance (CMOM) Self Assessment Report was submitted to EPA and KDEP on February 10, 2006. MSD received a letter of approval on August 22, 2006. The approved CMOM document can be viewed on the MSD Project WIN website <u>www.msdprojectwin.org</u>.

The primary objectives of CMOM are as follows:

Capacity – Ensuring that adequate wet and dry weather capacity is maintained in existing and new infrastructure

Management – Implementing programs in support of operations and maintenance activities required to ensure KPDES permit compliance and promote public health by remedying design, construction and operational deficiencies; training staff; and performing activities in a safe manner

Operations – Implementing written standard operating procedures to operate system components as designed to meet permit requirements

Maintenance – Implementing systematic, comprehensive asset maintenance and rehabilitation programs to prevent overflows, maximize system reliability and ensure system sustainability

Although the program implementation deadlines from the CMOM Self Assessment Report were previously met, MSD continued to enhance the activities listed below during this reporting period. Highlights of the CMOM program implementation over this reporting period are outlined below.

5.1 Management Programs

M-E-9 Infrastructure Rehabilitation

Activity details are provided in the CMOM schedule provided as **Section 5.4 – CMOM Activity Schedule**.

5.2 **Operations Programs**

<u>O-A-1 Pump Station Operations Programs (Routine Operating Programs)</u> Activity details are provided in the CMOM schedule provided as **Section 5.4 – CMOM Activity Schedule**.

O-A-2 Pump Station Operations Programs (Emergency Operating Programs)

Activity details are provided in the CMOM schedule provided as **Section 5.4 – CMOM Activity Schedule**.

5.3 Comprehensive Performance Evaluations and Composite Correction Plans (CPE/CCP)

Per requirements of MSD's 2009 Amended Consent Decree, MSD implemented a Comprehensive Performance Evaluation (CPE) and Composite Correction Plan (CCP)





program for the District's water quality treatment centers (WQTCs). Although the IOAP CPE assessments defined specific WQTC improvements to be completed by December 31, 2011, MSD will continue to implement CPE/CCP activities as part of the District's CMOM Program. This section will list such activities per WQTC as they occur each reporting period and will be outlined below.

5.3.1 Hite Creek Water Quality Treatment Center

During this reporting period, MSD has put the Facilities Plan Update on hold pending determination if areas beyond the Jefferson County boundary will be included in the future service area. Once confirmed, the alternative analysis for both the collection and treatment systems will be finalized and MSD will begin scheduling public outreach meetings.

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule.**

5.3.2 Floyds Fork Water Quality Treatment Center

Construction of the Phase 2 Expansion of the Floyds Fork WQTC continued in this reporting period with the outer ring of the Oxidation Ditch changed from the sludge holding tank to the fourth ring of the Oxidation Ditch along with the installation of the clarifier mechanisms on Clarifier No. 5 and the Return Activated Sludge Pump Station No. 2 tested. One of the two new ultraviolet disinfection modules were installed and placed in service. During the next reporting period, work should be completed so that the new influent flow meter, and Clarifiers No. 3 and 4 will be in service, preparing Clarifier No. 5 for testing along with continuing work on the second ultraviolet disinfection module. The expansion will provide an average daily design capacity of 7.5 MGD.

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule.**

5.3.3 Derek R. Guthrie Water Quality Treatment Center

During this reporting period, MSD has continued working on the Facilities Plan Update, revisiting the flow and load projections based on recalibration of collection system models. System alternatives and treatment plant rerating were modified to account for the new data. The proposed facility plan update alternatives were reviewed by MSD staff. During the next reporting period, the alternative analysis will be finalized and public outreach meetings will be scheduled.

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule**.

5.3.4 Cedar Creek Water Quality Treatment Center

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule**.

5.3.5 Prospect Area Water Quality Treatment Center Updates

Submitted the elimination plan for the five WQTCs serving Prospect (Timberlake, Hunting Creek North, Hunting Creek South, Ken Carla, and Shadow Wood), to EPA and KDEP on





March 31, 2009. Received approval of this plan on September 24, 2009, and work is proceeding on the projects defined in the IOAP. See **Section 3 – Program Activities for Discharge Abatement Plans** for an update on the design and construction of the projects that make up the elimination plan for the Prospect Area WQTCs.

5.3.5.1 Timberlake Water Quality Treatment Center

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule**.

The flow pacing equipment project was placed on hold so staff may collect operating data from the equipment installed at the Silver Heights and Chenoweth Hills WQTC sites. The data will be collected for six months to see if a reduction in operating costs was achieved by preventing chemical overdosing and regulating potable water use. During the next reporting period, staff will begin reviewing the chemical and potable water usage data collected from previously installed flow pacing equipment at the Silver Heights and Chenoweth Hills WQTC. The data will be analyzed to determine if the flow pacing equipment and installation costs are economical based on the cost savings achieved.

5.3.5.2 Hunting Creek North Water Quality Treatment Center

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule**.

The flow pacing equipment project was placed on hold so staff may collect operating data from the equipment installed at the Silver Heights and Chenoweth Hills WQTC sites. The data will be collected for six months to see if a reduction in operating costs was achieved by preventing chemical overdosing and regulating potable water use. During the next reporting period, staff will begin reviewing the chemical and potable water usage data collected from previously installed flow pacing equipment at the Silver Heights and Chenoweth Hills WQTC. The data will be analyzed to determine if the flow pacing equipment and installation costs are economical based on the cost savings achieved.

5.3.5.3 Hunting Creek South Water Quality Treatment Center

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule**.

The flow pacing equipment project was placed on hold so staff may collect operating data from the equipment installed at the Silver Heights and Chenoweth Hills WQTC sites. The data will be collected for six months to see if a reduction in operating costs was achieved by preventing chemical overdosing and regulating potable water use. During the next reporting period, staff will begin reviewing the chemical and potable water usage data collected from previously installed flow pacing equipment at the Silver Heights and Chenoweth Hills WQTC. The data will be analyzed to determine if the flow pacing equipment and installation costs are economical based on the cost savings achieved.

5.3.5.4 Ken Carla Water Quality Treatment Center

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule**.





The flow pacing equipment project was placed on hold so staff may collect operating data from the equipment installed at the Silver Heights and Chenoweth Hills WQTC sites. The data will be collected for six months to see if a reduction in operating costs was achieved by preventing chemical overdosing and regulating potable water use. During the next reporting period, staff will begin reviewing the chemical and potable water usage data collected from previously installed flow pacing equipment at the Silver Heights and Chenoweth Hills WQTC. The data will be analyzed to determine if the flow pacing equipment and installation costs are economical based on the cost savings achieved.

5.3.5.5 Shadow Wood Water Quality Treatment Center

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule**.

The flow pacing equipment project was placed on hold so staff may collect operating data from the equipment installed at the Silver Heights and Chenoweth Hills WQTC sites. The data will be collected for six months to see if a reduction in operating costs was achieved by preventing chemical overdosing and regulating potable water use. During the next reporting period, staff will begin reviewing the chemical and potable water usage data collected from previously installed flow pacing equipment at the Silver Heights and Chenoweth Hills WQTC. The data will be analyzed to determine if the flow pacing equipment and installation costs are economical based on the cost savings achieved.

5.3.6 Jeffersontown Water Quality Treatment Center

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule**.

5.3.7 Starview Water Quality Treatment Center

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule**.

The flow pacing equipment project was placed on hold so staff may collect operating data from the equipment installed at the Silver Heights and Chenoweth Hills WQTC sites. The data will be collected for six months to see if a reduction in operating costs was achieved by preventing chemical overdosing and regulating potable water use. During the next reporting period, staff will begin reviewing the chemical and potable water usage data collected from previously installed flow pacing equipment at the Silver Heights and Chenoweth Hills WQTC. The data will be analyzed to determine if the flow pacing equipment and installation costs are economical based on the cost savings achieved.

5.3.8 Berrytown Water Quality Treatment Center

Schedules for CPE/CCP related capital projects are provided in **Section 5.4 – CMOM Activity Schedule**.

The flow pacing equipment project was placed on hold so staff may collect operating data from the equipment installed at the Silver Heights and Chenoweth Hills WQTC sites. The data will be collected for six months to see if a reduction in operating costs was achieved by preventing chemical overdosing and regulating potable water use. During the next reporting period, staff will begin reviewing the chemical and potable water usage data collected from





previously installed flow pacing equipment at the Silver Heights and Chenoweth Hills WQTC. The data will be analyzed to determine if the flow pacing equipment and installation costs are economical based on the cost savings achieved.

5.3.9 Chenoweth Hills Water Quality Treatment Center

CMOM related capital projects will be provided in the schedule provided as **Section 5.4 – CMOM Activity Schedule**.

Staff started to collect data from the flow pacing equipment installed to optimize the disinfection process at the plant. The equipment will ensure a constant feed of chlorine (CL2) and sulfur dioxide (SO2) regulated by effluent flow rates. This will reduce operating costs by preventing chemical overdosing and regulating potable water use. Data was collected to confirm chemical and potable water savings. During the next reporting period, staff will begin to review of the collected data to prioritize equipment installation at other sites. Six months of data will be collected from this site.

5.3.10 Other Water Quality Treatment Centers

CMOM related capital projects will be provided in the schedule provided as **Section 5.4 – CMOM Activity Schedule**.

- <u>McNeely Lake WQTC</u> MSD has final construction drawings for the gravity elimination of the plant. The plant flows will be diverted to the existing Washington Green Pump Station which will require expansion. The pump station expansion and plant elimination costs are not currently in the approved MSD budget. Discussions continue with a developer proposing to expand this pump station as part of a future development project. If the development does not occur, MSD will review the current budget for funds to eliminate the plant. During the next reporting period, MSD will continue discussions with the developer and continue to monitor the structural condition of the plant and perform remedial activities as needed coordinating with the proposed elimination schedule of December 31, 2014.
- <u>Silver Heights WQTC</u> Continued design of the gravity solution alternative to eliminate the plant. The project scope was expanded to eliminate the Caven Avenue Pump Station. During the next reporting period, MSD will continue design of the elimination project. While subject to constraints of available budget, easement acquisition, and regulatory agency approval, MSD anticipates elimination will be completed by December 31, 2014.

5.4 CMOM Activity Schedule

CMOM capital project milestones for the period of July 1, 2012, through September 30, 2012, as well as a look-ahead for the period of October 1, 2012, through March 31, 2013, are provided in the schedule below.





ivity ID	Activity Name	Physical %	Start	Finish		2012			
ind to	Activity mana	Complete	21011		Oct	Nov	Dec	Jan	Feb
CMOM FY ANNUAL R	EPORT COMMITMENTS FINAL		23-Mar-11 A	15-Feb-14					
M-F-9 Infrastructure	Rehabilitation		01-Jul-11 A	15-Feb-14					
Annual I/I EV 12 Project	(H09205)		15-Feb-12 A	01-Feb-13					
A4540	Camp Taylor 5	100%	15-Feb-12 A	01-Nov-12 A					
A4530	Camp Taylor 4	100%	04-Apr-12 A	01-Nov-12 A					
A4550	Dolphin Rd	100%	01-Aug-12 A	31-Aug-12 A					
A4560	Heler St	100%	01-Aug-12 A	01-Sep-12A					
A4580	Federbush Ln	100%	01-Aug-12 A	01-Sep-12A					
A4590	Jeniee	100%	01-Aug-12 A	01-Sep-12 A					
A4600	Edgebil Rd	100%	01-Sep-12 A	01-Oct-12 A					
A4660	JCTMS MH	80%	01-Dec-12 A	01-Eeb-13					
A4570	Macon Rd	40%	10-Dec-12 A	31-Jan-13					i
Annual I/I EV13 Project	(100206)		01-Dec-12 A	31-Jan-13					
A4860	Muddy Fork MH	100%	01-Dec-12 A	31-Dec-12 A					
A4870	Prospect MH	100%	01-Dec-12 A	31-Dec-12 A					
A4880	Macon MH	0076	10-Dec-12 A	31-Jan-13					i
Las Ann Way Internet	r I/I Debabilitation Project (H12054)	0.0	15-Eeb-12 A	15-Eeb-14					1
A3010	Construction	90%	15-Feb-12 A	15-Feb-13	:		1		
A3040	Warranty	096	15-Feb-13*	15-Feb-14				•	<u> </u>
Las Are Wey Feet - Sta	where the Data bilitation Designst (CO2422)	0.10	15-120-12 A	13-Jun-13					
A3020	Design	100%	16-Jan-12A	30-Sep-12 A					
A3010	Construction	59/	15-Dec-12.4	13- Jup-13					i
John Franch Frankras Fr	Debabilitation Devices (H11202)	0.16	15-Jan-12A	30-Aur-13				-	
A3350	Design	100%	16-Jan-12A	30-Jun-12 A					
A3160	41	100%	31-400-12.4	00 0011 12/1					
A3170	Bid Onen	100%	25-Sep. 12 A						
A3180	Award	100%	22-Oct-12 A		•				
A3100	Construction	100%	01-Nov-12 A	30-400-13			i		i
Come Taulas SCD Bloos	Desired (H00407)	1076	21-Sep-12 A	21-Sep-13				•	
A3680	Warranh	2094	21-Sep-12A	21-Sep-13					
	- Course Data Life size Data - Midd Dida	2070	21-Sep-12 A	21-0ep-10					
A3360	Poster	0.084	02-Apr-12 A	20-041-14 31-120-13					
A3210	Ad	50%	15-Eeb-13*	31-941-15	i		l		
A3200	Rid Open	076	15-Feb-13						•
A3230	Award	076	15-Mdl-13						
A3240	Construction	0%	13-Apr-13	05 100 14					
A3240		076	01-May-13	20-Jan-14					
Meadow Stream Sanita	Decise	0.08	02-Apr-12 A	20-Jan-14					
A4940	Ad	90%	15. Eob. 121	51-341-13	!				
A4090	Rid Open	0%	13-P eD-13				ĺ		•
A4900	bid Open	0%	15-Mar-13						
A4920	Award	0%	10-Apr-13"	05 Jac. 14					
A4910	Construction	0%	u1-May-13*	26-Jan-14					
Lea Ann Way East - Feg	genbush Kehabilitation Project (C08433)	1000	16-Jan-12A	30-May-13					
A.3970	Design	100%	16-Jan-12A	30-301-12 A					
A3980	Ad	100%	24-Sep-12 A						
A3990	Bid Open	100%	24-OCI-12 A		•				
A4000	Award	100%	12-NOV-12 A			•			
4 5 5 5 5	Openational		Did Diversity of the second						



		D)ate: 29-Jan-13
20	13		
Mar	Apr	May	Jun
Mar	Apr	May	nu
•	•		
•	•		
		Dat	e Date: 01-Jan-13



ID	Activity Name	Physical % Start	Finish		2012				2	013		
		Complete		Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Lea Ann Way East	- Fem Creek Rehabilitation Project (C08433)	16-Jan-12 A	02-Jul-13									
A4170	Design	100% 16-Jan-12A	30-May-12 A									
A4180	Ad	100% 30-Jul-12 A										
A4190	Bid Open	100% 30-Aug-12 A										
A4200	Award	100% 10-Sep-12 A										
A4160	Construction	30% 05-Oct-12 A	02-Jul-13									<u> </u>
Lea Ann Way East	- Picadilly Rehabilitation Project (C08433)	16-Jan-12A	13-Jun-13									
A4270	Design	100% 16-Jan-12A	30-Sep-12 A									
A4260	Construction	5% 15-Dec-12 A	13-Jun-13						i	-		<u> </u>
4th and Oak CIPP	Project (H09205)	01-Apr-12 A	31-Dec-12 A									
A4360	Design	100% 01-Apr-12 A	01-May-12 A									
A4370	Ad	100% 13-Jun-12 A										
A4380	Bid Open	100% 10-Jul-12 A										
A4390	Award	100% 01-Aug-12 A										
A4400	Construction	100% 01-Aug-12 A	31-Dec-12 A			i	1					
EV13 ICA Project		01-Jun-12A	01-Jun-13									
A4410	Planning	75% 01-Jun-12A	01-Jun-13			i		<u>i</u>	<u>i</u>		<u>i</u>	<u> </u>
Carder Creek Phase	II CCFC (H11313)	01-Jul-11 A	15-Dec-12 A									7
A3120	Dianning	100% 01-10-11 A	15-Dec-12 A									
Course Coursh DC Cl	Fairing	01-Oct-12.4	01-0ct-13									
GOOSE CREEK PS 5:	Dianaina	5% 01-Oct-12A	01-0ct-13									<u> </u>
74500	Parting	02 Mar 41 A	01-000-10 09 Nov 12									1
Pump Station Op	perations Programs	23-Mai-11 A	20-N0V-13									
0-A-2 Emergency	Operation Programs	23-Mar-11 A	28-Nov-13									
Trinity Homes	Pump Station Emergency Generator & Access Road (H11440)	23-Mar-11 A	16-Jan-13									
A2020	Design	100% 23-Mar-11 A	01-Dec-12 A									
A2030	Ad	100% 24-Apr-12 A										
A2300	Bid Open	100% 08-May-12 A										
A2040	Award	100% 09-Aug-12 A										
A2050	Construction	99% 09-Aug-12 A	16-Jan-13									
Trinity Homes	Pump Station Roof Hatch (H11440)	25-Jul-12 A	15-Aug-13									
A4610	Design	100% 25-Jul-12 A	15-Oct-12 A									
A4620	Ad	0% 28-Jan-13"					•					
A4650	Bid Open	0% 15-Feb-13*						•				
A4630	Award	0% 15-Mar-13*							•			
A4640	Construction	0% 15-Apr-13*	15-Aug-13									i
Northern Ditcl	h Diversion Structure Flow Meter Manhole Project (H13033)	05-Sep-12 A	01-Apr-13									
A4680	Award	100% 05-Sep-12 A										
A4700	Bid Open	100% 21-Sep-12 A										
A4670	Ad	100% 15-Oct-12 A		•					1			
A4690	Construction	95% 15-Oct-12 A	01-Apr-13			i		1	i			
34th Street FP	S Gate Actuator Replacement Project (H09352)	01-Jan-12A	13-Nov-12 A			1		1	1	1		
A4800	Design	100% 01-Jan-12A	30-May-12 A									
A4760	Ad	100% 15-Jun-12 A										
A4790	Bid Open	100% 29-Jun-12A										
A4770	Award	100% 25-Jul-12 A						1				
A4790	Construction	100% 20-04-12 A	13-Nov-12-A									1
Royater Basia	Access Road Drolect (H093C5)	- 25 Mar 12 A	15-120-13									
A/310	Dockin	100% 26-Mar-12 A	30-May-12 A									
A4310	Design	100 /6 20-Mai-12 A	au-may-1270					1				







ty ID		Activity Name	Physical % Start	Finish		2012			
			Complete		Oct	Nov	Dec	Jan	Feb
	A4320	Ad	100% 01-Aug-12/	A Contraction of the second se					
	A4350	Bid Open	100% 15-Aug-12/	λ					
	A4330	Award	100% 18-Sep-12/	N					
	A4340	Construction	95% 18-Sep-12/	\ 16-Jan-13					
	Royster Basin G	enerator Project (H09365)	26-Mar-12/	28-Nov-13					
	A4810	Design	100% 26-Mar-12/	30-May-12 A					
	A4820	Ad	0% 01-Apr-13*						
	A4850	Bid Open	0% 01-May-13						
	A4830	Award	0% 01-Jun-13*						
	A4840	Construction	0% 01-Jun-13*	28-Nov-13					
	Prospect Point P	ump Station Access Road (H13084)	16-Jul-12 A	14-Jul-13					
	A4420	Design	100% 16-Jul-12 A	26-Nov-12 A					
	A4430	Ad	0% 29-Jan-13*					•	×
	A4440	Bld Open	0% 15-Feb-13*						•
	A4450	Award	0% 15-Mar-13*						
	A4460	Construction	0% 15-Apr-13*	14-Jul-13					
	Brandles FPS Ve	ntilation Modifications (H09352)	01-Jun-12/	13-Aug-13					
	A5010	Design	15% 01-Jun-12/	31-Mar-13			i		
	A5040	Award	0% 01-Apr-13*						
	A5030	Bid Open	0% 01-May-13*						
	A5020	Ad	0% 15-May-13						
	A5050	Construction	0% 15-May-13	13-Aug-13					
	Valley Village PS	Header Piping Improvements Project (H09352)	01-Jun-12/	16-May-13					
	A4960	Design	100% 01-Jun-12/	31-Oct-12 A					
	A4970	Ad	0% 15-Jan-13"					•	
	A4980	Bid Open	0% 01-Feb-13*						÷
	A4990	Award	0% 15-Feb-13*						•
	A5000	Construction	0% 15-Feb-13*	16-May-13					
CPI	E/CDE Treatmont	t Diant Activities	01-Mar-12/	11-Sep-13					
	C/CPC meaument	1 Cl 2 and 502 Flow Project (H00250)	01-109-124	11-Con-13					
_ `	A2440	1 - CL2 and SO2 Flow Pacing (R09360)	100% 01 Jun 127	20 Oct 10 A					
	A3440	Design	100% 01-Jun-12/	30-000-12A				•	
	A3400	A0 Bid Onen	0% 15 Eab 13					•	
	A3410	Bid Open	0% 15-Peb-13	44.000.42					•
	A3420	Construction	0% 15-Mar-13	11-Sep-13					
	A3430	Award	0% 15-Mar-13	20 Jun 12					
- '	Morris Forman WW	TP Sampling Manholes (H09374)	01-Sep-127	00 Eab 40					<u> </u>
	A4750	Design	90% 01-Sep-12/	20-Feb-13					:
	A4/10	Ad Date	0% 01-Mar-13						
	A4740	Bid Open	0% 15-Mar-13						
	A4720	Award	0% 01-Apr-13						
	A4730	Construction	0% 01-Apr-13*	30-Jun-13					
1	fillridge WTP Divers	sion Project (A13070)	04-Jun-127	24-Oct-12 A					
	A4490	Ad	100% 04-Jun-12/						
	A4500	Bid Open	100% 27-Jun-12/						
	A4510	Award	100% 15-Aug-12/	N					1
	A4520	Construction	100% 15-Aug-127	24-Oct-12 A					
	Morris Forman Seco	ndary Flume Replacement (H12047)	01-Mar-127	11-Mar-13					
	A3250	Design	100% 01-Mar-12/	01-Jun-12 A			i		i






Activity ID Activity Name Physical % Complete Start Finish 2012 Image: Complete Mov Dec Jan Feb M A3290 Ad 100% 14-Jul-12.A Image: Complete Oct Nov Dec Jan Feb M A3260 Bid Open 100% 14-Aug-12.A Image: Construction 75% 12-Sep-12.A 11-Mar-13 Image: Construction <	MSE	ASD CMOM FY12 Annual Commitments Schedule (01 January 2013 - 30 June 2013)												
A3290 Ad 100% 14-Jul-12 A Oct Nov Dec Jan Feb M A3290 Ad 100% 14-Jul-12 A 100% 14-Aug-12 A 100% 14-Aug-12 A 100% 14-Aug-12 A 100% 12-Sep-12 A 11-Mar-13 1 <t< th=""><th colspan="2" rowspan="2">Activity ID</th><th>Activity Name</th><th>Physical 9</th><th>Start</th><th>Finish</th><th></th><th>2012</th><th></th><th></th><th></th><th></th></t<>	Activity ID		Activity Name	Physical 9	Start	Finish		2012						
A3290 Ad 100% 14-Jul-12 A Image: Construction of the secondary Flow Meters (H12046) 100% 14-Aug-12 A Image: Construction of the secondary Flow Meters (H12046) 01-Mar-12 A 18-Jul-13 A3300 Add 100% 01-Mar-12 A 07-Jul-12 A Image: Construction of the secondary Flow Meters (H12046) Image: Constructicon of the secondary Flow Meters (H12046)				Complete			Oct	Nov	Dec	Jan	Feb	Mar		
A3260 Bid Open 100% 14-Aug-12 A Image: Construction 75% 12-Sep-12 A 11-Mar-13 A3280 Award 100% 12-Sep-12 A Image: Construction 75% 12-Sep-12 A Image: Construction Image: C		A3290	Ad	100%	14-Jul-12 A					·				
A3270 Construction 75% 12-Sep-12 A 11-Mar-13 A3280 Award 100% 12-Sep-12 A 100% 12-Sep-12 A Morris Forman Secondary Flow Meters (H12046) D1-Mar-12 A 18-Jul-13 A3340 Design 100% 01-Mar-12 A 07-Jul-12 A A3300 Ad 100% 04-Aug-12 A 07-Jul-12 A A3310 Bid Open 100% 14-Sep-12 A 01		A3260	Bld Open	100%	14-Aug-12 A									
A3280 Award 100% 12-Sep-12 A Morris Forman Secondary Flow Meters (H12046) 01-Mar-12 A 18-Jul-13 A3340 Design 100% 01-Mar-12 A 07-Jul-12 A A3300 Ad 100% 04-Aug-12 A 07-Jul-12 A A3310 Bid Open 100% 14-Sep-12 A 07-Jul-12 A		A3270	Construction	75%	12-Sep-12 A	11-Mar-13								
Morris Forman Secondary Flow Meters (H12046) D1-Mar-12 A 18-Jul-13 A3340 Design 100% 01-Mar-12 A 07-Jul-12 A A3300 Ad 100% 04-Aug-12 A 43310 Bid Open 100% 14-Sep-12 A		A3280	Award	100%	12-Sep-12 A									
A3340 Design 100% 01-Mar-12 A 07-Jul-12 A A3300 Ad 100% 04-Aug-12 A 4 A3310 Bid Open 100% 14-Sep-12 A 4		Morris Forman S	econdary Flow Meters (H12046)		01-Mar-12 A	18-Jul-13								
A3300 Ad 100% 04-Aug-12 A A3310 Bid Open 100% 14-Sep-12 A		A3340	Design	100%	01-Mar-12 A	07-Jul-12 A								
A3310 Bid Open 100% 14-Sep-12 A		A3300	Ad	100%	04-Aug-12 A									
		A3310	Bid Open	100%	14-Sep-12 A									
A3330 Award 100% 11-Oct-12 A 🔶		A3330	Award	100%	11-Oct-12 A		•							
A3320 Construction 40% 21-Oct-12A 18-Jul-13		A3320	Construction	40%	21-Oct-12 A	18-Jul-13			!		!	!		

4 of 4



PROJECT



Project WIN Quarterly Report #29 October 1, 2012 – December 31, 2012

			Date: 29-Jan-13
20	13		
	Apr	May	Jun
			!
			Date Date: 01-Jan-13



SECTION 6: Project WIN Performance Overview

6.1 Rainfall

The number and the volume of wet weather overflows are directly related to the amount of rain that has fallen during the reporting period. The following graph shows the Jefferson County average rainfall amounts for the last quarter. Data was pulled from MSD's Rain Gauges.



6.2 Collection System Unauthorized Discharges

6.2.1 Collection System Overflows to Waters of the United States (WUS)

Recorded information related to overflows reaching Waters of the United States (WUS) for the reporting period. This information is entered and maintained in Hansen utilizing procedures reviewed and improved through efforts associated with various components of the Amended Consent Decree. Details of these overflows will be included in the Annual Report for the period of July 1, 2012, through June 30, 2013, and will be posted on the Project WIN website. During this quarter, 59 overflows to the Waters of the United States (WUS) have been reported.





Unauthorized Discharges (Waters of the United States)										
Problem Dry Weather Wet Weather 🛛										
Blending At Jtown WQTC	0	3	3							
Bypass At WQTC	2	2	4							
Grease Blockage	0	0	0							
Lack of System Capacity	0	44	44							
Mechanical Failure	1	0	1							
Obstruction-Not Grease or Root	4	0	4							
Power Outage (LG&E)	0	1	1							
Roots	1	0	1							
WQTC Upset	1	0	1							
Total	9	50	59							

6.2.2 Overflows to Ground (EXT)

Recorded information related to overflows to the ground that did not reach waters of the United States for the reporting period. This information is entered and maintained in Hansen utilizing procedures reviewed and improved through efforts associated with various components of the Amended Consent Decree. These overflows will be included in the Annual Report for the period of July 1, 2012, through June 30, 2013.

6.2.3 Overflows to Interior (INT)

Recorded information related to overflows to building interiors for the reporting period. This information is entered and maintained in Hansen utilizing procedures reviewed and improved through efforts associated with various components of the Amended Consent Decree. These overflows, that are the result of an issue in the main line, will be included in the Annual Report for the period of July 1, 2012, through June 30, 2013.

6.2.4 Dry Weather CSOs

Recorded information related to dry weather overflows from permitted combined sewer overflow outfalls. This information is entered and maintained in Hansen utilizing procedures reviewed and improved through efforts associated with various components of the Amended Consent Decree. A detailed report of these overflows will be included in the Annual Report for the period of July 1, 2012, through June 30, 2013. The table below summarizes dry weather CSOs that occurred during the quarter. Appendix A-1 includes details on the dry weather overflows that occurred in the quarter.

	Dry Weather CSO - October 1, 2012 - December 31, 2012												
C S O	Type of Discharge	Date/Time	Problem	Problem Cause									
CSO153	DISDW	10/12/12 8:15 AM	OBSTRUCTION- NOT GREASE OR ROOT	BLOCKAGE IN LINE UPSTREAM OF SIPHON AND DOWNSTREAM OF CSO	185 GAL								
CSO153	DISDW	10/15/12 7:15 AM	OBSTRUCTION- NOT GREASE OR ROOT	BLOCKAGE IN LINE UPSTREAM OF SIPHON AND DOWNSTREAM OF CSO	495 GAL								
CSO153	DISDW	12/19/12 9:05 AM	OBSTRUCTION- NOT GREASE OR ROOT	BLOCKAGE WAS LOCATED IN SIPHON IS009-SI	1,375 GAL								





6.3 CSO Reductions

Included in **Appendix B** is the CSO data for this quarter. A summary of any data anomalies and the CSO data for each monitored overflow has been graphed along with rainfall information from the nearest rain gauge to facilitate review of the overflows that occurred.

• CSO172 Elimination – Completed December 12, 2012

6.4 SSO Reductions

Estimation of SSO volume is not available in the same manner as it is for the CSO locations. The SSO volume reductions are estimates based on actual observations or from flow monitoring information.

• Hikes Lane Interceptor & Highgate Springs PS – Completed November 27,2012 – Eliminated the following SSOs:

17571, 18134, 18298, 18302, 18318-w, 18434, 18471, 18483, 18505, 18595, 49236, 49672, 49673, 49224, MSD0012-PS.

• Mellwood PS & FM – Completed December 31, 2012 – Eliminated the following SSOs:

MSD0023-PS, 24472

 Meadowstream PS & FM – Completed December 31, 2012 – Eliminated the following SSOs:

MSD1082-PS, 91087

6.5 Gravity Line Preventive Maintenance

Each quarter, data and statistics relating to the cleaning, inspection, and maintenance of sewer assets performed under the Gravity Line Preventive Maintenance (GLPM) are reported. The following data was compiled for the period of October 1, 2012, through December 31, 2012. The first table includes data and targets. The second table includes unplanned maintenance and other maintenance activities that are performed in response to inspection.





Quarterly GLPM Performance With Targets												
	Jul-Sep	Oct-Dec	Jan-Mar	Apr-Jun	Total	Target/ qtr	% of Annual Target					
Combined Sewer Area												
Catch Basins Cleaned CSO Area - PM	5,439	5,327			10,766	4,460	60%					
CSO Inspections	918	1,324			2,242	1,272	44%					
Sanitary Sewer Area												
Catch Basins Cleaned SSO Area - PM	86	2,724			2,810	1,144	61%					
County Wide												
Sewer Main Inspections MSD Crews (LF)	167,171	180,054			347,225	198,000	44%					
Sewer Main Inspections Contractor (LF)	0	132,891			132,891	198,000	17%					
Total Inspections (LF)	167,171	312,945			480,116	396,000	30%					

Rolling Quarterly GLPM Performance												
	Jan-Mar	Apr-Jun	Jul-Sep	Oct-Dec	Total							
Combined Sewer Area												
Catch Basins Cleaned CSO Area - UM	206	375	308	352	1,241							
CSO Debris Removal WO	129	121	101	108	459							
Chemical Root Treatment CSO Area (LF)	1,887	0	0	28,730	30,617							
Root Cutting CSO Area (LF)	41,279	36,496	2,920	26,604	107,298							
Flushing and Cleaning of Sewer Mains CSO Area (LF)	12,920	10,190	11,319	22,290	56,719							
Sanitary Sewer Area												
Catch Basins Cleaned SSO Area - UM	51	93	32	83	259							
Chemical Root Treatment SSO Area (LF)	114,326	2,853	0	64,436	181,615							
Root Cutting SSO Area (LF)	37,836	40,751	220	39,535	118,341							
Flushing and Cleaning of Sewer Mains SSO Area (LF)	23,981	31,346	3,852	53,487	112,666							

Rolling quarterly GLPM performance is related to unplanned maintenance; therefore no targets have been developed.

6.6 Water Quality Treatment Center Bypasses

6.6.1 Bypass Events

Included in **Appendix A-2** is a report that lists the details of the two bypasses that occurred at water quality treatment centers (WQTC) during this reporting period. Bypasses were reported for the following WQTCs:





	Bypass Events - October 1, 2012 - December 31, 2012											
Type of Bypass	Date	ID	Facility Name									
Wet Weather	10/2/12	MSD0294	FLOYDS FORK									
Dry Weather	10/27/12	MSD0278	MORRIS FORMAN									
Wet Weather	11/12/12	MSD0293	TIMBERLAKE									
Dry Weather	12/11/12	MSD0255	JEFFERSONTOWN									

6.6.2 Bypass Corrective Actions

Each quarter, an assessment of bypasses will occur to determine the root cause of the bypass, the failure category, corrective actions to be taken, possible programmatic solutions, and corrective action completion date. Refer to the table below for causes of bypasses and respective corrective actions that occurred between October 1, 2012, and December 31, 2012.

Bypass Analysis – July 1, 2012, to September 30, 2012											
Bypass Description	Bypass Corrective Actions										
Capacity											
Floyds Fork WQTC (Hansen Discharge WO: <u>1591713)</u> : Bypass (Capacity) was reported at this WQTC on October 2, 2012. Flow discharged from the temporary mixed liquor pipe due to lack of system capacity Plant flows were nearly four times the design flow during the rain event on October 2, 2012.	 Will replace the temporary mixed liquor line as part of the plant expansion. If operational needs for resources allow, MSD will haul wastewater from this WQTC during significant rain events. 										
External Power failures (LGE Related-PWR)											
- No bypasses of this category occurred during the reporting period.	- N/A										







Facility Failure (Mechanical -MCH, Electrical - ELE, Structural-SRT)	
Morris Forman WQTC (Hansen Discharge WO: 1582769): Bypass (Electrical) was reported at this WQTC on October 27, 2012. An electrical failure led to the wet well of the biotower pump station to overflow and spill to a catch basin connected to the river during dry weather.	 MSD restored pump station operation on October 27, 2012, and protected catch basins connected to the river with temporary collars. MSD installed a permanent trench drain system between the biotower influent wet well and the catch basins to prevent future flows from reaching the Ohio River. Subsequently this system was tested by a similar failure, and a bypass occurred (in the next quarter). The point where flow bypassed the new trench was immediately corrected.
Timberlake WQTC (Hansen Discharge WO: <u>1591713)</u> : Bypass (Structural) was reported at this WQTC on November 12, 2012. A blocked sludge return line stopped flow to plant #2, causing a bypass during the rain event of November 12, 2012.	 Changed the programming and configuration of the pumps to prevent all four from running simultaneously in future rain events. The Harrods Creek PS & FM Project (Budget ID D94206) will eliminate this WQTC. This project will be completed prior to December 31, 2015.
Jeffersontown WQTC (Hansen Discharge WO: 1610857): Bypass (Electrical Problem) was reported at this WQTC on December 11, 2012. The VFD for pump #3 in the secondary pump station failed, causing a bypass during dry weather.	 MSD reduced flow to the secondary pump station, increasing the flow to the #2 plant. MSD is modifying the configuration of backup controls for the secondary pump station. Project will be complete prior to March 31, 2013. The Jeffersontown Treatment Plant Elimination Project (Budget ID H07293) will eliminate this WQTC. This project will be completed prior to December 31, 2015.





Human Error (OPN)	
 No bypasses of this category occurred during the reporting period. 	- N/A
Utility Damage	
 No bypasses of this category occurred during the reporting period. 	- N/A

6.6.3 Jeffersontown Water Quality Treatment Center

MSD submitted a Jeffersontown WQTC Process Control Plan on October 31, 2008, as required by paragraph 26.a of the Amended Consent Decree. MSD received comments on December 12, 2008, and resubmitted the plan January 16, 2009, and again on February 20, 2009. MSD received conditional approval of this document from EPA on April 1, 2009, pending finalization of the Amended Consent Decree that was under consideration by the Federal Court at the time the Process Control Plan was submitted. The Process Control Plan was accepted by the Federal Court and incorporated by reference into the Amended Consent Decree by an Order signed February 12, 2010, that was entered into public record February 15, 2010.







The following activities occurred at the Jeffersontown WQTC during the reporting period:

- Inspections were conducted upstream of the Jeffersontown WQTC Headworks December 7, 2012. One overflow was reported as a result of the inspection at manhole 28173 (not associated with the siphon).
- One bypass event occurred at the Jeffersontown WQTC during this quarter. Included in **Appendix A-3** is a report that lists the details from the bypass events.
- There were three blending events during the reporting period. Below are charts for each blending event that show total plant flow during the blending event.













6.7 Phosphorus Monitoring at the Prospect WQTCs

As part of the Amended Consent Decree, MSD has agreed to submit phosphorus monitoring data including the calculations of monthly averages with the quarterly reports. MSD WQTCs were under the 1mg/l limit during the reporting period, per the Amended Consent Decree requirement. The following chart displays monthly average phosphorus results for the Prospect WQTCs.



MONTHLY PHOSPHORUS





Appendix A-1 - Discharge Work Orders – Dry Weather CSOs



Associated Wastewater Treatment Plant Name	Associated Treatment Plant KPDES #	Overflow Location	Overflow Start Date & Time	Overflow Stop Date & Time	Volume of Overflow	Source Asset Type	Source Asset ID	Facility Discharges To	Receiving Stream	Cause of Overflow	Due To	WO #	Cleanup Efforts by MSD	Repair Efforts by MSD
MORRIS FORMAN	KY0022411	1201 LEXINGTON RD	10/12/12 8:15: AM	10/12/12 8:52: AM	185 GAL	Sewer Manhole	CSO153	STREAM	SOUTH FORK BEARGRASS CREEK	BLOCKAGE IN LINE UPSTREAM OF SIPHON AND DOWNSTREAM OF CSO	OBSTRUCTION-NOT GREASE OR ROOT	1571311	NO CLEAN UP OVERFLOW WENT STRAIGHT TO BEARGRASS CREEK	LINE WAS FLUSHED AND CLEARED BLOCKAGE
MORRIS FORMAN	KY0022411	1201 LEXINGTON RD	10/15/12 7:15: AM	10/15/12 8:54: AM	495 GAL	Sewer Manhole	CSO153	STREAM	SOUTH FORK BEARGRASS CREEK	BLOCKAGE IN LINE UPSTREAM OF SIPHON AND DOWNSTREAM OF CSO	OBSTRUCTION-NOT GREASE OR ROOT	1572370	NO CLEAN UP OVERFLOW WENT STRAIGHT TO BEARGRASS CREEK	LINE WAS FLUSHED AND CLEARED BLOCKAGE
MORRIS FORMAN	KY0022411	1201 LEXINGTON RD	12/19/12 9:05: AM	12/19/12 10:00: AM	1,375 GAL	Sewer Manhole	CSO153	STREAM	SOUTH FORK BEARGRASS CREEK	BLOCKAGE WAS LOCATED IN SIPHON IS009-SI	OBSTRUCTION-NOT GREASE OR ROOT	1613108	NO CLEAN UP OVERFLOW WENT STRAIGHT TO BEARGRASS CREEK	LINE WAS FLUSHED AND CLEARED BLOCKAGE

APPENDIX A-1 UNAUTHORIZED DISCHARGES TO WATERS OF UNITED STATES OCTOBER 1, 2012 THROUGH DECEMBER 31, 2012



Appendix A-2 - Discharge Work Orders – Bypass



Associated Wastewater Treatment Plant Name	Associated Treatment Plant KPDES #	Overflow Location	Overflow Start Date & Time	Overflow Stop Date & Time	Volume of Overflow	Source Asset Type	Source Asset ID	Facility Discharges To	Receiving Stream	Cause of Overflow	Due To	WO #	Cleanup Efforts by MSD	Repair Efforts by MSD
JEFFERSONTOWN	KY0025194	10725 OLD TAYLORSVILLE RD	12/11/12 2:04: AM	12/11/2012 2:51	14,011 GAL	Sewer Treatment Plant	MSD0255	STREAM	CHENOWETH RUN	LOST THE VFD FOR PUMP #3	BYPASS AT WQTC	1610857	PIPE DISCHARGE SUBMERGED- NO CLEANUP	MSD IS EVALUATING THE SITUATION, TO INSTALL LOCAL CONTROL SWITCHES.
MORRIS FORMAN	KY0022411	4522 ALGONQUIN PKY	10/27/12 3:00: PM	10/27/2012 16:00	500 GAL	Sewer Treatment Plant	MSD0278	STREAM	OHIO RIVER	BIOTOWER PUMPS SHUT DOWN CAUSING THE WETWELL TO RISE AND DISCHARGE TO A DRAIN	BYPASS AT WQTC	1582769	MSD PERSONNEL CLEANED AND SANITIZED THE IMPACTED AREA	PUMPS RESTARTED
TIMBERLAKE	KY0043087	5504 TIMBER RIDGE DR	11/12/12 11:25: AM	11/12/2012 11:35	1,000 GAL	Sewer Treatment Plant	MSD0293	GROUND	HARRODS CREEK	SLUDGE RETURN BLOCKED	BYPASS AT WQTC	1591713	NO DEBRIS	SHUT OFF FLOW TO PLANT UNTIL SLUDGE RETURN REPAIRED
FLOYDS FORK	KY0102784	1100 BLUE HERON RD	10/02/12 8:10: AM	10/2/2012 8:45	8,750 GAL	Sewer Treatment Plant	MSD0294	STREAM	FLOYDS FORK	DISCHARGING FROM THE TEMPORARY MIXED LIQUOR PIPE DUE TO LACK OF CAPACITY BECAUSE OF RAIN EVENT	BYPASS AT WQTC	1568051	MSD CLEANED & SANITZED THE AREA	STOPPED FLOW TO CENTER RING UNTIL CONTRACTOR FINISHES REPAIRS

APPENDIX A-2 UNAUTHORIZED DISCHARGES TO WATERS OF UNITED STATES OCTOBER 1, 2012 THROUGH DECEMBER 31, 2012



Appendix A-3 - Discharge Work Orders – Blending



Associated Wastewater Treatment Plant Name	Associated Treatment Plant KPDES #	Overflow Location	Overflow Start Date & Time	Overflow Stop Date & Time	Volume of Overflow	Source Asset Type	Source Asset ID	Facility Discharges To	Receiving Stream	Cause of Overflow	Due To	WO #	Cleanup Efforts by MSD	Repair Efforts by MSD
JEFFERSONTOWN	KY0025194	10725 OLD TAYLORSVILLE RD	10/01/12 7:57: PM	10/01/12 10:32 PM	62,687 GAL	Sewer Treatment Plant	MSD0255	STREAM	CHENOWETH RUN	LACK OF SYSTEM CAPACITY DUE TO RAIN EVENT	BLENDING AT JTOWN WQTC	1567988	PIPE DISCHARGE SUBMERGED- NO CLEAN UP	NEGOTIATIONS UNDERWAY TO ALLOW TEMPORARY BLENDING AT THIS LOCATION.
JEFFERSONTOWN	KY0025194	10725 OLD TAYLORSVILLE RD	12/07/12 6:20: AM	12/10/12 03:04 PM	3,920,379 GAL	Sewer Treatment Plant	MSD0255	STREAM	CHENOWETH RUN	LACK OF SYSTEM CAPACITY DUE TO RAIN EVENT IN THE AREA	BLENDING AT JTOWN WQTC	1607820	PIPE DISCHARGE SUBMERGED- NO CLEANUP	NEGOTIATIONS ARE UNDERWAY TO ALLOW TEMPORARY BLENDING AT THIS LOCATION.
JEFFERSONTOWN	KY0025194	10725 OLD TAYLORSVILLE RD	12/11/12 2:04: AM	12/11/12 02:51 AM	14,011 GAL	Sewer Treatment Plant	MSD0255	STREAM	CHENOWETH RUN	LOST THE VFD FOR PUMP #3	BYPASS AT WQTC	1610857	PIPE DISCHARGE SUBMERGED- NO CLEANUP	MSD IS EVALUATING THE SITUATION, TO INSTALL LOCAL CONTROL SWITCHES.
JEFFERSONTOWN	KY0025194	10725 OLD TAYLORSVILLE RD	12/26/12 8:55: AM	12/26/12 07:20 PM	592,914 GAL	Sewer Treatment Plant	MSD0255	STREAM	CHENOWETH RUN	LACK OF SYSTEM CAPACITY DUE TO RAIN EVENT IN THE AREA	BLENDING AT JTOWN WQTC	1616449	PIPE DISCHARGE SUBMERGED- NO CLEANUP	NEGOTIATIONS ARE UNDERWAY TO ALLOW TEMPORARY BLENDING AT THIS LOCATION.

APPENDIX A-3 UNAUTHORIZED DISCHARGES TO WATERS OF UNITED STATES OCTOBER 1, 2012 THROUGH DECEMBER 31, 2012



Appendix A-4 - Discharge Work Orders – Waters of the United States



Associated Wastewater Treatment Plant Name	Associated Treatment Plant KPDES #	Overflow Location	Overflow Start Date & Time	Overflow Stop Date & Time	Volume of Overflow	Source Asset Type	Source Asset ID	Facility Discharges To	Receiving Stream	Cause of Overflow	Due To	WO #	Cleanup Efforts by MSD	Repair Efforts by MSD
HITE CREEK	KY0022420	7508 MEADOW STREAM CT	11/18/12 1:07: PM	11/18/12 02:05 PM	1,500 GAL	Sewer Manhole	91089	STREAM	SOUTH FORK HARRODS CREE	MAC HAD 2 PUMPS IN SERVICE AND IN AUTO RUNNING 50% (30 HZ). LOOKS LIKE THIS WONT OVERCOME THE K HEAD. I PUT THE PUMPS IN HAND TO STOP THE BYPASS. BOB HO	MECHANICAL FAILURE	1598957	MSD CLEANED AND LIMED AREA	CONTRACTOR ADJUSTED VFD CONTROLS
GLENVIEW BLUFF	KY0044261	3714 GLEN BLUFF RD	10/10/12 2:15: PM	10/10/12 02:20 PM	50 GAL	Sewer Treatment Plant	MSD0207	DITCH	UNNAMED	SWIMMING POOL MIGHT HAVE BEEN DRAINED	WTP PROCESS UPSET	1571030	NO DEBRIS	DRAINED STATION AND RESEEDED
JEFFERSONTOWN	KY0025194	3258 RUCKRIEGEL PKY	12/07/12 11:12: AM	12/11/12 03:00 PM	64,500 GAL	Sewer Manhole	28173	GROUND	CHENOWETH RUN	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608032	DISCLN WO# 1609694	LOCATION INCLUDED IN THE IOAP
JEFFERSONTOWN	KY0025194	11401 GRAND AVE	12/10/12 12:12: AM	12/11/12 03:00 PM	52,500 GAL	Sewer Manhole	28551	STREAM	CHENOWETH RUN	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608569	DISCLN WO# 4076051	LOCATION INCLUDED IN THE IOAP
JEFFERSONTOWN	KY0025194	3200 RUCKRIEGEL PKY	12/07/12 11:24: AM	12/11/12 03:00 PM	64,500 GAL	Sewer Manhole	64505	STREAM	CHENOWETH RUN	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608037	DISCLN WO# 1610546	LOCATION INCLUDED IN THE IOAP
JEFFERSONTOWN	KY0025194	10725 OLD TAYLORSVILLE RD	10/01/12 7:57: PM	10/01/12 10:32 PM	62,687 GAL	Sewer Treatment Plant	MSD0255	STREAM	CHENOWETH RUN	LACK OF SYSTEM CAPACITY DUE TO RAIN EVENT	BLENDING AT JTOWN WQTC	1567988	PIPE DISCHARGE SUBMERGED- NO CLEAN UP	NEGOTIATIONS UNDERWAY TO ALLOW TEMPORARY BLENDING AT THIS LOCATION.
JEFFERSONTOWN	KY0025194	10725 OLD TAYLORSVILLE RD	12/07/12 6:20: AM	12/10/12 03:04 PM	3,920,379 GAL	Sewer Treatment Plant	MSD0255	STREAM	CHENOWETH RUN	LACK OF SYSTEM CAPACITY DUE TO RAIN EVENT IN THE AREA	BLENDING AT JTOWN WQTC	1607820	PIPE DISCHARGE SUBMERGED- NO CLEANUP	NEGOTIATIONS ARE UNDERWAY TO ALLOW TEMPORARY BLENDING AT THIS LOCATION.
JEFFERSONTOWN	KY0025194	10725 OLD TAYLORSVILLE RD	12/11/12 2:04: AM	12/11/12 02:51 AM	14,011 GAL	Sewer Treatment Plant	MSD0255	STREAM	CHENOWETH RUN	LOST THE VFD FOR PUMP #3	BYPASS AT WQTC	1610857	PIPE DISCHARGE SUBMERGED- NO CLEANUP	MSD IS EVALUATING THE SITUATION, TO INSTALL LOCAL CONTROL SWITCHES.
JEFFERSONTOWN	KY0025194	10725 OLD TAYLORSVILLE RD	12/26/12 8:55: AM	12/26/12 07:20 PM	592,914 GAL	Sewer Treatment Plant	MSD0255	STREAM	CHENOWETH RUN	LACK OF SYSTEM CAPACITY DUE TO RAIN EVENT IN THE AREA	BLENDING AT JTOWN WQTC	1616449	PIPE DISCHARGE SUBMERGED- NO CLEANUP	NEGOTIATIONS ARE UNDERWAY TO ALLOW TEMPORARY BLENDING AT THIS LOCATION.
DEREK R. GUTHRIE	KY0078956	10304 CAVEN AVE	10/01/12 8:30: PM	10/02/12 12:45 AM	6,375 GAL	Sewer Manhole	27116	STREAM	MUD CREEK	LACK OF SYSTEM CAPACITY- HEAVY RAIN	LACK OF SYSTEM CAPACITY	1567981	CLEAN UP WORK ORDER HAS BEEN CREATED	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP
DEREK R. GUTHRIE	KY0078956	10304 CAVEN AVE	12/07/12 8:30: AM	12/07/12 10:30 PM	42,000 GAL	Sewer Manhole	27116	STREAM	MUD CREEK	RAIN EVENT - LACK OF SYSTEM CAPACITY	LACK OF SYSTEM CAPACITY	1607911	MSD TO CLEAN AND SANITIZE AFFECTED AREA	THIS LOCATION INCLUDING IN MSD'S IOAP
DEREK R. GUTHRIE	KY0078956	10304 CAVEN AVE	12/09/12 11:30: PM	12/10/12 09:30 AM	30,000 GAL	Sewer Manhole	27116	STREAM	MUD CREEK	LACK OF CAPACITY - HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608563	MSD CLEANED AND SANITIZED AFFECTED AREA	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP.
DEREK R. GUTHRIE	KY0078956	10304 CAVEN AVE	12/20/12 1:00: PM	12/20/12 07:00 PM	9,000 GAL	Sewer Manhole	27116	STREAM	MUD CREEK	LACK OF SYSTEM CAPACITY - HEAVY RAIN	LACK OF SYSTEM CAPACITY	1613734	MSD CLEANED AND SANITIZED AFFECTED AREA	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP.
DEREK R. GUTHRIE	KY0078956	10304 CAVEN AVE	12/26/12 9:00: AM	12/26/12 08:00 PM	33,000 GAL	Sewer Manhole	27116	STREAM	MUD CREEK	LACK OF SYSTEM CAPACITY - HEAVY RAIN	LACK OF SYSTEM CAPACITY	1616459	CREATED DISCLN WORK ORDER #1616620	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP.
DEREK R. GUTHRIE	KY0078956	6810 SANDSTONE BLVD	10/01/12 7:30: PM	10/01/12 09:20 PM	4,755 GAL	Sewer Manhole	29948	GROUND	FERN CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1567976	CREATED DISCLN WORK ORDER FOR CLEAN UP	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP.
DEREK R. GUTHRIE	KY0078956	6810 SANDSTONE BLVD	12/08/12 9:30: AM	12/08/12 01:30 PM	6,000 GAL	Sewer Manhole	29948	GROUND	FERN CREEK	RAIN EVENT LACK OF SYSTEM CAPACITY	LACK OF SYSTEM CAPACITY	1608391	MSD PERSONNEL TO CLEAN AND SANITIZED AFFECTED AREA	LOCATION PART OF MSD IOAP
DEREK R. GUTHRIE	KY0078956	6810 SANDSTONE BLVD	12/10/12 12:10: AM	12/10/12 03:00 AM	8,500 GAL	Sewer Manhole	29948	GROUND	FERN CREEK	LACK OF SYSTEM CAPACITY - HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608564	CREATED DISCLN WO#1608566	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP
DEREK R. GUTHRIE	KY0078956	6808 SANDSTONE BLVD	10/01/12 7:50: PM	10/01/12 09:30 PM	4,500 GAL	Sewer Manhole	31073	DITCH	FERN CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1567982	CREATED DISCLN WORK ORDER FOR CLEAN UP	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP
DEREK R. GUTHRIE	KY0078956	6808 SANDSTONE BLVD	12/07/12 7:20: AM	12/07/12 09:45 PM	21,625 GAL	Sewer Manhole	31073	DITCH	FERN CREEK	RAIN EVENT LACK OF SYSTEM CAPACITY	LACK OF SYSTEM CAPACITY	1608063	MSD TO CLEAN AND SANITIZE AFFECTED AREA	LOCATION PART OF MSD IOAP
DEREK R. GUTHRIE	KY0078956	6808 SANDSTONE BLVD	12/08/12 8:00: AM	12/08/12 04:00 PM	12,000 GAL	Sewer Manhole	31073	DITCH	FERN CREEK	RAIN EVENT LACK OF SYSTEM CAPACITY	LACK OF SYSTEM CAPACITY	1608321	MSD PERSONNEL TO CLEAN AND SANITIZED AFFECTED AREA	LOCATION PART OF MSD IOAP

APPENDIX A-4 UNAUTHORIZED DISCHARGES TO WATERS OF UNITED STATES OCTOBER 1, 2012 THROUGH DECEMBER 31, 2012

Associated Wastewater Treatment Plant Name	Associated Treatment Plant KPDES #	Overflow Location	Overflow Start Date & Time	Overflow Stop Date & Time	Volume of Overflow	Source Asset Type	Source Asset ID	Facility Discharges To	Receiving Stream	Cause of Overflow	Due To	WO #	Cleanup Efforts by MSD	Repair Efforts by MSD
DEREK R. GUTHRIE	KY0078956	6808 SANDSTONE BLVD	12/10/12 12:20: AM	12/10/12 10:20 AM	20,000 GAL	Sewer Manhole	31073	DITCH	FERN CREEK	LACK OF SYSTEM CAPACITY - HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608572	MSD TO CLEAN AND SANITIZE AFFECTED AREA	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP. \square
DEREK R. GUTHRIE	KY0078956	6808 SANDSTONE BLVD	12/26/12 8:55: AM	12/26/12 01:45 PM	7,245 GAL	Sewer Manhole	31073	DITCH	FERN CREEK	LACK OF SYSTEM CAPACITY - HEAVY RAIN	LACK OF SYSTEM CAPACITY	1616445	CREATED DISCLN WORK ORDER #1616568	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP.
DEREK R. GUTHRIE	KY0078956	6808 SANDSTONE BLVD	10/01/12 7:45: PM	10/01/12 09:30 PM	9,240 GAL	Sewer Manhole	31074	DITCH	FERN CREEK	LACK OF SYSTEM CAPACITY- HEAVY RAIN	LACK OF SYSTEM CAPACITY	1567984	CREATED DISCLN WORK ORDER FOR CLEAN UP	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP
DEREK R. GUTHRIE	KY0078956	6808 SANDSTONE BLVD	12/07/12 7:20: AM	12/07/12 08:20 PM	19,500 GAL	Sewer Manhole	31074	DITCH	FERN CREEK	RAIN EVENT - LACK OF SYSTEM CAPACITY	LACK OF SYSTEM CAPACITY	1608060	MSD TO CLEAN SANITIZE AFFECTED AREA	LOCATION PART OF MSD IOAP
DEREK R. GUTHRIE	KY0078956	6808 SANDSTONE BLVD	12/08/12 8:00: AM	12/08/12 04:00 PM	15,000 GAL	Sewer Manhole	31074	DITCH	FERN CREEK	RAIN EVENT LACK OF SYSTEM CAPACITY	LACK OF SYSTEM CAPACITY	1608314	MSD PERSONNEL TO CLEAN AND SANITIZE AFFECTED AREA UNDER WORKORDER#1608292	LOCATION PART OF MSD IOAP
DEREK R. GUTHRIE	KY0078956	6808 SANDSTONE BLVD	12/10/12 12:03: AM	12/10/12 05:20 AM	12,500 GAL	Sewer Manhole	31074	DITCH	FERN CREEK	LACK OF SYSTEM CAPACITY - HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608570	CREATED DISCLN WO#1608589	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP.
DEREK R. GUTHRIE	KY0078956	6808 SANDSTONE BLVD	12/26/12 8:50: AM	12/26/12 01:45 PM	7,380 GAL	Sewer Manhole	31074	DITCH	FERN CREEK	LACK OF SYSTEM CAPACITY - HEAVY RAIN	LACK OF SYSTEM CAPACITY	1616447	CREATED DISCLN WORK ORDER #1616570	A SOLUTION FOR THIS LOCATION IS INCLUDED IN THE IOAP
DEREK R. GUTHRIE	KY0078956	8815 TRANQUIL VALLEY LN	12/06/12 2:45: PM	12/06/12 03:44 PM	50 GAL	Sewer Main	31900	GROUND	FERN CREEK	ROOTS IN THE MSD MAIN SEWER	ROOTS	1607768	MSD CLEANED THE IMPACTED AREA	WORK ORDERS 1607782, 1607779; FLUSHED AND ROOT CUT THE MAIN SEWER
DEREK R. GUTHRIE	KY0078956	6109 RICHIEWAYNE DR	11/17/12 4:48: PM	11/17/12 05:54 PM	500 GAL	Sewer Manhole	57824	DITCH	SOUTHERN DITCH	OBSTRUCTION IN MAIN SEWER	OBSTRUCTION-NOT GREASE OR ROOT	1598915	MSD PERSONNEL CLEANED AND SANITIZED THE IMPACTED AREA	WORK ORDERS 1598919,1598939,1599832, FLUSHED, ROOT CUT & TO REMOVED OBSTRUCTION & REPAIRED MANHOLE BY REPLACING BOLTS IN THE MANHOLE
DEREK R. GUTHRIE	KY0078956	6921 SHEPHERDSVILLE RD	12/07/12 9:00: AM	12/07/12 12:00 PM	180,000 GAL	Sewer Manhole	87309	STREAM	NORTHERN DITCH	RAIN EVENT - PUMP UNABLE TO KEEP UP WITH VOLUME OF STORM WATER	LACK OF SYSTEM CAPACITY	1607954	CONTRACTOR TO CLEAN AND SANITIZE AREA	REMOVING PLUGS; I&I REPAIRS BEING MADE TO LINE
MORRIS FORMAN	KY0022411	3726 FINCASTLE RD	12/09/12 11:50: PM	12/11/12 03:00 PM	21,600 GAL	Sewer Manhole	08717	GROUND	SOUTH FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608648	DISCLN WO# 1608712	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	1001 BRECKENRIDGE LN	12/09/12 11:56: PM	12/10/12 10:01 AM	464,270 GAL	Sewer Manhole	08935-SM	STREAM	MIDDLE FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY- HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608577	NO CLEANUP REQUIRED, PIPE DISCHARGE SUBMERGED.	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	1001 BRECKENRIDGE LN	12/26/12 9:20: AM	12/26/12 09:36 AM	901 GAL	Sewer Manhole	08935-SM	STREAM	MIDDLE FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1616457	NO CLEANUP REQUIRED, PIPE DISCHARGE SUBMERGED	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	4119 LEE AVE	10/01/12 7:27: PM	10/05/12 07:21 AM	1,880 GAL	Sewer Manhole	104231	GROUND	CAMP TAYLOR DITCH	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1567990	DISCLN WO# 1567993	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	4119 LEE AVE	12/08/12 9:30: AM	12/08/12 12:12 PM	900 GAL	Sewer Manhole	104231	GROUND	CAMP TAYLOR DITCH	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608401	NONE NEEDED. WILL CLEAN UP AFTER RAIN EVENT 12-10- 12	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	4119 LEE AVE	12/09/12 11:10: PM	12/10/12 05:00 AM	21,000 GAL	Sewer Manhole	104231	GROUND	CAMP TAYLOR DITCH	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608622	DISCLN WO# 1608690	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	4119 LEE AVE	12/08/12 9:30: AM	12/08/12 11:53 AM	180 GAL	Sewer Manhole	13943	GROUND	SOUTH FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608402	NONE NEEDED. WILL CLEAN UP AFTER RAIN EVENT 12-10- 12	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	4119 LEE AVE	12/09/12 11:11: PM	12/11/12 03:00 PM	1,500 GAL	Sewer Manhole	13943	GROUND	SOUTH FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608639	DISCLN WO# 1608698	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	3317 BROWNSBORO RD	12/09/12 10:25: PM	12/09/12 10:45 PM	32,000 GAL	Sewer Manhole	26752	DITCH	MUDDY FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608575	DISCLN WO# 1610566	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	1012 ALTA CIR	12/09/12 11:53: PM	12/11/12 03:00 PM	90,000 GAL	Sewer Manhole	27005	GROUND	MIDDLE FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608561	DISCLN WO# 1608720	LOCATION INCLUDED IN THE IOAP

APPENDIX A-4 UNAUTHORIZED DISCHARGES TO WATERS OF UNITED STATES OCTOBER 1, 2012 THROUGH DECEMBER 31, 2012

Associated Wastewater Treatment Plant Name	Associated Treatment Plant KPDES #	Overflow Location	Overflow Start Date & Time	Overflow Stop Date & Time	Volume of As Overflow T	ource sset ype	Source Asset ID	Facility Discharges To	Receiving Stream	Cause of Overflow	Due To	WO #	Cleanup Efforts by MSD	Repair Efforts by MSD
MORRIS FORMAN	KY0022411	1012 ALTA CIR	12/09/12 11:47: PM	12/11/12 03:00 PM	15,000 GAL Se Ma	ewer nhole	40559	STREAM	MIDDLE FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608568	DISCLN WO# 1608723	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	8409 SABERDEE DR	12/10/12 12:00: AM	12/10/12 05:32 AM	1,660 GAL Se Ma	ewer nhole	43472	DITCH	GOOSE CREEK	LACK OF SYSTEM CAPACITY DUE TO RAIN EVENT IN THE AREA	LACK OF SYSTEM CAPACITY	1608584	MSD CLEANED & SANITIZED THE AREA	SITE FOUND DURING RAIN EVENT RECON- WILL MONITOR & EVALUATE FOR REPAIR
MORRIS FORMAN	KY0022411	1132 ROSTREVOR CIR	12/10/12 12:01: AM	12/11/12 03:00 PM	9,000 GAL Sa Ma	ewer nhole	45835	GROUND	MIDDLE FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608560	DISCLN WO# 1608718	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	1418 TREVILIAN WAY	10/01/12 6:15: PM	10/01/12 08:05 PM	12,000 GAL Sa Ma	ewer nhole	51594	DITCH	SOUTH FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1567997	DISCLN WO# 1567999	LOCATION IN THE IOAP
MORRIS FORMAN	KY0022411	1418 TREVILIAN WAY	12/07/12 8:50: AM	12/08/12 02:50 PM	15,000 GAL Se Ma	ewer nhole	51594	DITCH	SOUTH FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1607915	NONE NEEDED. WILL CLEAN UP RAIN EVENT 12/10/12	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	1418 TREVILIAN WAY	12/09/12 12:09: AM	12/11/12 03:00 PM	6,000 GAL Se Ma	ewer nhole	51594	DITCH	SOUTH FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608652	DISCLN WO# 1608716	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	3726 FINCASTLE RD	12/09/12 11:51: PM	12/11/12 03:00 PM	2,400 GAL Se Ma	ewer nhole	66349	GROUND	CAMP TAYLOR DITCH	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608645	DISCLN WO# 1608707	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	147 BUCHANAN ST	12/09/12 9:01: PM	12/09/12 09:51 PM	2,600,000 GAL Se Ma	ewer nhole	CSO020	STREAM	OHIO RIVER	LG&E POWER OUTAGE	POWER OUTAGE (LG&E)	1608535	DISCHARGES DIRECTLY TO OHIO RIVER NO CLEANUP POSSIBLE :	REQUESTING STATION RESET REMOTE BUTTON BE PLACED ON SCADA SYSTEM
MORRIS FORMAN	KY0022411	1201 LEXINGTON RD	10/12/12 8:15: AM	10/12/12 08:52 AM	185 GAL Se Ma	ewer nhole	CSO153	STREAM	SOUTH FORK BEARGRASS CREEK	BLOCKAGE IN LINE UPSTREAM OF SIPHON AND DOWNSTREAM OF CSO	OBSTRUCTION-NOT GREASE OR ROOT	1571311	NO CLEAN UP OVERFLOW WENT STRAIGHT TO BEARGRASS CREEK	LINE WAS FLUSHED AND CLEARED BLOCKAGE
MORRIS FORMAN	KY0022411	1201 LEXINGTON RD	10/15/12 7:15: AM	10/15/12 08:54 AM	495 GAL Se Ma	ewer nhole	CSO153	STREAM	SOUTH FORK BEARGRASS CREEK	BLOCKAGE IN LINE UPSTREAM OF SIPHON AND DOWNSTREAM OF CSO	OBSTRUCTION-NOT GREASE OR ROOT	1572370	NO CLEAN UP OVERFLOW WENT STRAIGHT TO BEARGRASS CREEK	LINE WAS FLUSHED AND CLEARED BLOCKAGE
MORRIS FORMAN	KY0022411	1201 LEXINGTON RD	12/19/12 9:05: AM	12/19/12 10:00 AM	1,375 GAL Se Ma	ewer nhole	CSO153	STREAM	SOUTH FORK BEARGRASS CREEK	BLOCKAGE WAS LOCATED IN SIPHON IS009-SI	OBSTRUCTION-NOT GREASE OR ROOT	1613108	NO CLEAN UP OVERFLOW WENT STRAIGHT TO BEARGRASS CREEK	LINE WAS FLUSHED AND CLEARED BLOCKAGE
MORRIS FORMAN	KY0022411	4108 LEE AVE	10/01/12 7:25: PM	10/05/12 07:22 AM	180 GAL Servi	ewer ice Line	KK14815019	GROUND	CAMP TAYLOR DITCH	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1567995	DISLCN WO# 1567996	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	4108 LEE AVE	12/08/12 9:30: AM	12/08/12 11:54 AM	180 GAL Servi	ewer ice Line	KK14815019	GROUND	CAMP TAYLOR DITCH	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608406	NONE NEEDED. WILL CLEAN UP AFTER RAIN EVENT 12-10- 12	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	4108 LEE AVE	12/09/12 11:12: PM	12/11/12 03:00 PM	1,500 GAL Servi	ewer ice Line	KK14815019	GROUND	CAMP TAYLOR DITCH	LACK OF SYSTEM CAPACITY-HEAVY RAIN	LACK OF SYSTEM CAPACITY	1608643	DISCLN WO# 1608701	LOCATION INCLUDED IN THE IOAP
MORRIS FORMAN	KY0022411	7404 ARROWWOOD RD	10/01/12 11:34: PM	10/02/12 12:20 AM	1,380 GAL Sew St	ver Lift ation	MSD0040-PS	DITCH	GOOSE CREEK	RAIN EVENT CAUSED A LACK OF SYSTEM CAPACITY	LACK OF SYSTEM CAPACITY	1567994	CLEANED & LIMED THE AREA	THIS SITE FOUND DURING RAIN EVENT RECON- WILL MONITOR & EVALUATE FOR REPAIR
MORRIS FORMAN	KY0022411	806 PINE WAY	12/08/12 8:40: AM	12/08/12 09:30 AM	250 GAL Sew St	ver Lift ation	MSD0057-LS	STREAM	MIDDLE FORK BEARGRASS CREEK	LACK OF SYSTEM CAPACITY DUE TO RAIN EVENT IN THE AREA	LACK OF SYSTEM CAPACITY	1608370	MSD CLEANED & SANITIZED THE AREA	SITE FOUND DURING RAIN EVENT RECON- WILL MONITOR & OBSERVE FOR REPAIR
MORRIS FORMAN	KY0022411	4522 ALGONQUIN PKY	10/27/12 3:00: PM	10/27/12 04:00 PM	Sector Se	ewer atment 'lant	MSD0278	STREAM	OHIO RIVER	BIOTOWER PUMPS SHUT DOWN CAUSING THE WETWELL TO RISE AND DISCHARGE TO A DRAIN	BYPASS AT WQTC	1582769	MSD PERSONNEL CLEANED AND SANITIZED THE IMPACTED AREA	PUMPS RESTARTED
TIMBERLAKE	KY0043087	5504 TIMBER RIDGE DR	11/12/12 11:25: AM	11/12/12 11:35 AM	Se 1,000 GAL Trea P	ewer atment Plant	MSD0293	GROUND	HARRODS CREEK	SLUDGE RETURN BLOCKED	BYPASS AT WQTC	1591713	NO DEBRIS	SHUT OFF FLOW TO PLANT UNTIL SLUDGE RETURN REPAIRED
FLOYDS FORK	KY0102784	1100 BLUE HERON RD	10/02/12 8:10: AM	10/02/12 08:45 AM	8,750 GAL Trea P	ewer atment 'lant	MSD0294	STREAM	FLOYDS FORK	DISCHARGING FROM THE TEMPORARY MIXED LIQUOR PIPE DUE TO LACK OF CAPACITY BECAUSE OF RAIN EVENT	BYPASS AT WQTC	1568051	MSD CLEANED & SANITZED THE AREA	STOPPED FLOW TO CENTER RING UNTIL CONTRACTOR FINISHES REPAIRS

APPENDIX A-4 UNAUTHORIZED DISCHARGES TO WATERS OF UNITED STATES OCTOBER 1, 2012 THROUGH DECEMBER 31, 2012



Appendix B – CSO Flow Monitoring Data





CSO015 (10/01/12 to 01/01/13)

Flow (MGD)

TR04_Morris Forman WQTC.Rain (in)



~

TR04_Morris Forman WQTC.Rain (in)

CSO016 Flow (MGD)



CSO018 (10/01/12 to 01/01/13)

Nightingale PS.CSO018 Flow (MGD) TR12_Nightingale PS.Rain (in)

I



CSO019 (10/01/12 to 01/01/13)

Flow 1 (MGD)

TR04_Morris Forman WQTC.Rain (in)









CSO027 (10/01/12 to 01/01/13)

TR05_Beargrass PS.Rain (in)

Flow (MGD)



CSO028 (10/01/12 to 01/01/13)

Flow (MGD) TR05_Beargrass PS.Rain (in)



CSO029 (10/01/12 to 01/01/13)

Flow 1 (MGD) TR05_Beargrass PS.Rain (in)



CSO031 (10/01/12 to 01/01/13)

Flow (MGD)

TR05_Beargrass PS.Rain (in)



CSO034 (10/01/12 to 01/01/13)

Flow (MGD)

TR05_Beargrass PS.Rain (in)



CSO181_CSO035 (10/01/12 to 01/01/13)

-

----- Flow-CSO035 (MGD) TR05_Beargrass PS.Rain (in)



CSO036 (10/01/12 to 01/01/13)

Flow (MGD) TR05_Beargrass PS.Rain (in)





Flow (MGD) TR05_Beargrass PS.Rain (in)



CSO050 (10/01/12 to 01/01/13)

Flow 1 (MGD) TR05_Beargrass PS.Rain (in)


CSO051 (10/01/12 to 01/01/13)



CSO052 (10/01/12 to 01/01/13)

Level (in)
TR05_Beargrass PS.Rain (in)



CSO053 (10/01/12 to 01/01/13)

Flow 1 (MGD)





CSO055 (10/01/12 to 01/01/13)

- N

Flow (MGD) TR05_Beargrass PS.Rain (in)



CSO057 (10/01/12 to 01/01/13)

✓ — M1 Flow (MGD)



CSO058 (10/01/12 to 01/01/13)

Flow 1 (MGD)



CSO082 (10/01/12 to 01/01/13)

Level (in)



CSO083 (10/01/12 to 01/01/13)

M1 Flow (MGD) TR05_Beargrass PS.Rain (in)



CSO084 (10/01/12 to 01/01/13)

Flow 1 (MGD)



CSO088 (10/01/12 to 01/01/13)

Adjusted Flow (MGD) TR05_Beargrass PS.Rain (in)



CSO091 (10/01/12 to 01/01/13)

Flow 1 (MGD)



CSO092 (10/01/12 to 01/01/13)

M1 Flow (MGD)



CSO093 (10/01/12 to 01/01/13)

Flow 1 (MGD)

-





CSO097 (10/01/12 to 01/01/13)

CSO104 (10/01/12 to 01/01/13)

Flow (MGD) TR05_Beargrass PS.Rain (in)





Flow 1 (MGD)







- Flow 1 (MGD)

I





CSO108 CDS Unit (10/01/12 to 01/01/13)

Flow (MGD) TR12_Nightingale PS.Rain (in)



CSO109 (10/01/12 to 01/01/13)

Flow (MGD) TR05_Beargrass PS.Rain (in)





V TR12_Nightingale PS.Rain (in)

Flow 1 (MGD) - **-**



CSO111 (10/01/12 to 01/01/13)

Flow (MGD) TR05_Beargrass PS.Rain (in)



CSO113 (10/01/12 to 01/01/13)

Flow (MGD) TR05_Beargrass PS.Rain (in)



CSO117 (10/01/12 to 01/01/13)

Flow 1 (MGD)



CSO118 (10/01/12 to 01/01/13)

Flow 1 (MGD)

-





✓ — level (in)











CSO121 (10/01/12 to 01/01/13)

Flow 1 (MGD) TR05_Beargrass PS.Rain (in)



CSO125 (10/01/12 to 01/01/13)

Flow 1 (MGD)

V



CSO126 (10/01/12 to 01/01/13)

-

Flow (MGD) TR05_Beargrass PS.Rain (in)



CSO127 (10/01/12 to 01/01/13)

Flow 1 (MGD) TR05_Beargrass PS.Rain (in)



CSO130 (10/01/12 to 01/01/13)

Flow 1 (MGD) TR05_Beargrass PS.Rain (in)



CSO131 (10/01/12 to 01/01/13)

🔽 🗕 level (in)



CSO132 (10/01/12 to 01/01/13)

Flow 1 (MGD)



CSO137 (10/01/12 to 01/01/13)

Flow 1 (MGD) TR05_Beargrass PS.Rain (in)



CSO140 (10/01/12 to 01/01/13)

Flow 1 (MGD) TR05_Beargrass PS.Rain (in)


CSO141 (04/01/12 to 07/01/12)

Flow 1 (MGD)



CSO142 (10/01/12 to 01/01/13)

TR05_Beargrass PS.Rain (in)

Level (in)



CSO144 (10/01/12 to 01/01/13)

- N



CSO146 (10/01/12 to 01/01/13)



CSO148 (10/01/12 to 01/01/13)

Flow 1 (MGD)
 TR12_Nightingale PS.Rain (in)



CSO149_CSO179 (07/01/11 to 10/01/11)

Flow 1-CSO149 (MGD) TR05_Beargrass PS.Rain (in)



CSO150 (10/01/12 to 01/01/13)

Flow 1 (MGD)

- N



CSO151 (10/01/12 to 01/01/13)

- Flow 1 (MGD) TR12_Nightingale PS.Rain (in)



CSO152 (10/01/12 to 01/01/13)

V -

TR12_Nightingale PS.Rain (in)



CSO153 (10/01/12 to 01/01/13)



CSO154 (10/01/12 to 01/01/13)

Flow 1 (MGD)



CSO155 (10/01/12 to 01/01/13)



CSO160 (10/01/12 to 01/01/13)



CSO161 (10/01/12 to 01/01/13)

Flow 1 (MGD)



CSO166 (10/01/12 to 01/01/13)



CSO167 (10/01/12 to 01/01/13)

Flow 1 (MGD) TR05_Beargrass PS.Rain (in)

~



CSO172 (10/01/12 to 01/01/13)

 Image: Image:



CSO174 (10/01/12 to 01/01/13)

- Flow 1 (MGD)

TR12_Nightingale PS.Rain (in)

-



CSO178 (10/01/12 to 01/01/13)



CSO149_CSO179 (10/01/12 to 01/01/13)

Level 2-CSO179 (in)



CSO180 (10/01/12 to 01/01/13)

- Flow 1 (MGD) TR12_Nightingale PS.Rain (in)

- **v**



CSO181_CSO035 (10/01/12 to 01/01/13)

Level-CSO181 (in)



CSO182 (10/01/12 to 01/01/13) (MGD) TR05_Bear

Flow 1 (MGD)



CSO183 (10/01/12 to 01/01/13)

Flow (MGD)



CSO185_CSO184 (10/01/12 to 01/01/13)



CSO185_CSO184 (10/01/12 to 01/01/13)

ZLevel-CSO185 (in) TR05_Beargrass PS.Rain (in)



CSO186 (10/01/12 to 01/01/13)

Level (in)



CSO187 (10/01/12 to 01/01/13)

Level (in)



CSO188 (10/01/12 to 01/01/13)





CSO189 (10/01/12 to 01/01/13)

Flow 1 (MGD)

TR04_Morris Forman WQTC.Rain (in)

CSO190 (10/01/12 to 01/01/13)





CSO191 (10/01/12 to 01/01/13)

Flow (MGD)

TR04_Morris Forman WQTC.Rain (in)

CSO193 (10/01/12 to 01/01/13)





-



CSO196 (10/01/12 to 01/01/13)



CSO197 (10/01/12 to 01/01/13)

Level (in) TR05_Beargrass PS.Rain (in)


CSO198 (10/01/12 to 01/01/13)

Level (in)
TR05_Beargrass PS.Rain (in)



CSO199 (10/01/12 to 01/01/13)

TR12_Nightingale PS.Rain (in)

- Flow (MGD)



CSO200 (10/01/12 to 01/01/13)



TR12_Nightingale PS.Rain (in)



CSO201 (10/01/12 to 01/01/13)

Flow (MGD) TR05_Beargrass PS.Rain (in)



CSO202 (10/01/12 to 01/01/13)

Flow (MGD) TR05_Beargrass PS.Rain (in)



CSO203 (10/01/12 to 01/01/13)

Flow (MGD) TR05_Beargrass PS.Rain (in)



CSO205 (10/01/12 to 01/01/13)

TR05_Beargrass PS.Rain (in)

Flow (MGD)

CSO206 (10/01/12 to 01/01/13)

Flow 1 (MGD)

TR05_Beargrass PS.Rain (in)





Appendix C – Acronyms



Appendix C - Acronyms for Project WIN Quarterly Report

AAM	Advanced Asset Management
AAOV	Annual Average Overflow Volume
ADAPS	Automated Data Processing System
BGC	Beargrass Creek
BMP	Best Management Practices
CCP	Composite Correction Plan
CD	Consent Decree
CMF	Central Maintenance Facility
CMMS	Computerized Maintenance Management System
СМОМ	Capacity Management Operations and Maintenance
CPE	Comprehensive Performance Evaluations
CSO	Combined Sewer Overflow
CSS	Combined Sewer System
CSSA	Continuing Sewer System Assessment
DAP	Discharge Abetement Plan (DAP)
DMR	Discharge Monitoring Report
eB	Enterprise Bridge (Spescom scanning software for document management)
EMC	Event Mean Concentration
EPA	Environmental Protection Agency
ERP	Enforcement Response Plan
FM	Force Main
FOG	Fats Oil & Grease
FPS	Flood Pump Station
ESE	Food Service Establishment
FY	Fiscal Year
GCE	Grease Control Equipment
GIS	Geographical Information System
GLPM	Gravity Line Preventive Maintenance
	Human Machine Interface
	Infrastructure & Flood Protection (MSD Division)
	Intercentor Condition Assessment
	Identification
	Inflow and Infiltration
IMS	Information Management System
	Integrated Overflow Abstement Plan
	Integrated Overnow Abatement Flam
IJJUF	Internition Technology
	Industrial Wests Department
	Industrial Waste Department
JCP3	Jenerson County Public Schools
KDEP	Kentucky Department of Environmental Protection
KPDE5	Kentucky Politicant Discharge Elimination System
	Kenlucky
	Lateral Extension
	Low Impact Development
	Laboratory Information Management System
	Long Term Control Plan
	Louig Territ Control Fide Louisville and Jofferson County Information Concertium
	Louisville and Jenerson County Information Consolitum
	Main Diversion Structure
INIER	main Equipment Building

1

Appendix C - Acronyms for Project WIN Quarterly Report

MFWTP	Morris Forman Wastewater Treatment Plant
MG	Million Gallons
MGD	Million Gallons Per Day
MLK	Martin Luther King
МО	Metro Operations
MOA	Memorandum of Agreement
MOR	Monthly Operating Report
MOU	Memorandum of Understanding
MSD	Metropolitan Sewer District (Louisville and Jefferson County)
NDD	Non-Domestic Dischargers
NMC	Nine Minimum Controls
NPR	National Public Radio
ORSANCO	Ohio River Valley Water Sanitation Commission
PACP	Pipeline Assessment and Certification Program
PCM	Post Construction Monitoring
PI	Plant Information System
PM	Preventive Maintenance
POC	Pollutants of Concern
PP	Pumping Package
PS	Pump Station
PSC	Property Service Connection
RDII	Rainfall-Derived Infiltration and Inflow
RS	Regulatory Services
RTC	Real Time Control
SCADA	Supervisory Control And Data Acquisition
SCAP	System Capacity Assurance Plan
SIU	Significant Industrial User
SOP	Standard Operating Procedure
SORP	Sewer Overflow Response Protocol
SSDP	Sanitary Sewer Discharge Plan
SSES	Sanitary Sewer Evaluation Study
SSO	Sanitary Sewer Overflow
SSOP	Sanitary Sewer Overflow Plan
SWOR2	Southwestern Outfall Relief - Phase 2
SWPS	Southwestern Pump Station
ТМ	Technical Memorandum
TMDL	Total Maximum Daily Load
TV	Television
UIM	Utility Information Management
UK	University of Kentucky
USACE	US Army Corps of Engineers
USF&W	United States Fish and Wildlife
USGS	United States Geological Survey
WDR	Wastewater Discharge Regulators
WIN	Waterway Improvements Now
WQT	Water Quality Tool
WQTC	Water Quality Treatment Center
WW	Wet Weather
WWT	Wet Weather Team